#### **URA Project: Ustick Road Widening**

|                                       |   |   | The state of the s |                  |         |
|---------------------------------------|---|---|--|------------------|---------|
| Project # (as listed on Project list) | Project list)   |   | URA Budget   | udget            |         |
| 1                                     | Ustick Road Widening Design and Construction / Lake to I-84 - Canyon County Contribution  | ke to I-84 - Canyon County Contribution                                 | \$ 3.  | \$ 3,100,000,00  |         |
| 11                                    | Ustick Bridge Eastside Extension Design / I-84 to Middleton (URA 60% only)  | iddleton (URA 60% only)   | ζ,   | 214,161.00       |         |
| 12                                    | Ustick Road Widening Design and Construction / Lake to I-84   | lke to I-84   | \$ 6,  | \$ 6,871,182.00  |         |
| 25                                    | Ustick Road Widening Repairs and Improvements / Indian Creek Bridge (   | Indian Creek Bridge (next to railroad)                                  | \$ 1,  | \$ 1,100,903.00  |         |
|                                       |   | Total URA Budget  | \$ 11,   | \$ 11,286,246.00 |         |
|                                       |   | Total Spent to Date   | \$ 3,  | \$ 3,254,181.00  |         |
|                                       |   | Budget Amount Remaining   | \$ 8,  | \$ 8,032,065.00  |         |
| Resolution Approved                   | Summary of Resolution   |   | Amount   |                  | Date    |
| Resolution: 2020-10                   | Agreement with Six Mile Engineering for Design of Ustick Rd Widening Lake to I-84   | Ustick Rd Widening Lake to I-84   | \$   | 451,414 3/9/202  | 3/9/202 |
| Resolution: 2020-27                   | Agreement with Bowen Colins & Assoc to perform Hydraulic Modeling Study of Indian Creek & Ustick road required due to the increase in traffic that effects the FEMA Floodway. | lydraulic Modeling Study of Indian Creek & steffects the FEMA Floodway. | ₩.   | 23,240 6/8/202   | 6/8/202 |
| Resolution: 2020-43                   | Agreement with Six Mile Engineering for addt'l Design of Ustick Rd Widening Lake to I-84 (Amendment 1)  | yn of Ustick Rd Widening Lake to I-84                                   | ₩.   | 27,937 10/13/2   | 10/13/2 |

|   | -        |   |   |
|---|----------|---|---|
| 1,300,903 12/19/2022                    | ₩.       | Assignment of Remaining City Increment funds on Ustick Road Widening-Indian Creek Bridge Portion  | Resolution: 2022-55                       |
| 9,308,662 8/8/2022<br>69,280 11/11/2022 | ↔ ↔      | Agreement with Central Paving for Construction on Ustick Rd Widening Lake to I-84 Agreement with Six Mile Engineering for addt'l Design of Ustick Rd Widening Lake to I-84 (Amendment 2)  | Resolution: 278-22<br>Resolution: 2022-14 |
| 214,161 4/11/2022                       | 4        | Agreement with Six Mile Engineering for Design of Ustick Rd Widening from I-84 to Middleton (60% paid by URA)   | Resolution: 2022-15                       |
| 19,609 8/9/2021                         | 4        | Agreement with Terracon for Geotechnical Engineering services for Ustick Rd needed to determine site prep at Indian Creek Culvert   | Resolution: 2021-23                       |
| 25,000 1/11/2021                        | ₩.       | Agreement with Union Pacific Railroad to perform the needed design on improvements at the Railroad Crossing related to Ustick Rd Widening   | Resolution: 2021-01                       |
| 3,100,000 10/12/2021                    | <b>ب</b> | Assignment of Canyon County Increment to be used on Ustick Road Projects  | Resolution: 2021-28                       |
| 27,937 10/13/2020                       | 4        | Agreement with Six Mile Engineering for addt'l Design of Ustick Rd Widening Lake to I-84 (Amendment 1)  | Resolution: 2020-43                       |
| 451,414 3/9/2020<br>23,240 6/8/2020     | \$ \$    | Agreement with Six Mile Engineering for Design of Ustick Rd Widening Lake to I-84 Agreement with Bowen Colins & Assoc to perform Hydraulic Modeling Study of Indian Creek & Ustick road required due to the increase in traffic that effects the FEMA Floodway. | Resolution: 2020-10 Resolution: 2020-27   |
| <u>Date</u>                             | Amount   | Summary of Resolution   | Resolution Approved                       |


| 10,139,303 | \$ | Funds Obligated (In Contract) |
|------------|----|-------------------------------|
| 4,400,903  | ↔  | Funds Assigned                |
| 14,540,206 | \$ |                               |
|            |    |                               |


### **URA Project: County Fairground Infrastructure**

| Project # (as listed on Project list) | Project list)   | URA Budget        |       |
|---------------------------------------|---|-------------------|-------|
| 4                                     | Canyon County Infrastructure Improvements at Caldwell Event Center Fairgrounds    | \$ 2,477,811.00   |       |
|                                       | Total URA Budget  | \$ 2,477,811.00   |       |
|                                       | Total Spent to Date   | \$ 1,277,927.00   |       |
|                                       | Budget Amount Remaining   | \$ 1,199,884.00   |       |
| Resolution Approved                   | Summary of Resolution   | Amount            |       |
| Resolution: 2020-03                   | Assignment of Increment for infrastructure improvements at Caldwell Events Campus | \$ 2.477.811 2/10 | 2/10/ |

Resolution: 2020-37

| A |
|---|
|   |
|   |
|   |
|   |





# URA Project: Hotel Site Improvements(DeChase/Creekside Development)

| Resolution Approved                       |                         |                     |                  | 9  |         | Project # (as listed on Project list) |  |
|---|-------------------------|---------------------|------------------|--|---------|---------------------------------------|--|
| Resolution Approved Summary of Resolution |                         |                     |                  | Downtown Hotel Site Improvements/Creekside Development Project com |         | roject list)                          |  |
|   | Budget Amount Remaining | Total Spent to Date | Total URA Budget | velopment Project completed by DeChase   \$ 3,241,043.00           |         |                                       |  |
| 3   | ÷                       | Ş                   | Ş                | ₩.   | 1       | I R                                   |  |
| Amount<br>+                               | 774,546.00              | 2,466,497.00        | 3,241,043.00     | 3,241,043.00   | , pager | IIRA Budget                           |  |
| 7   |                         |                     |                  |  |         |                                       |  |

|                               | Resolution: 2022-16 /  | Resolution Approved Sesolution: 2021-15   |
|-------------------------------|--|---|
| CONCEDITION                   | Approval of the relocation of the Century Link Infrastructure off the Proposed Creekside Parcel in Preparation for Development | Summary of Resolution  Approval and authorization of Execution of the Disposition and Development Agreement with 7th & Main aka DeChase Development |
| Funds Obligated (In Contract) | Ifrastructure off the Proposed Creekside   | Disposition and Development Agreement   |
| <b>₩</b>                      | · • • • • • • • • • • • • • • • • • • •  | Amount<br>\$  |
| 3,231,143                     | 31,143 4/11/2022   | nount Date<br>3,200,000 2/10/2020   |

#### CONCEPTUAL PLAN



## URA Project: 21st Avenue Parking Lot (Norman Lot)

|           | Resolution: 2022-58  | Resolution: 2022-29  | Resolution: 163-22   | Resolution: 75-22   | Resolution, 2021-33  | Resolution Approved   |                         |                     |                  | 13   | Project # (as listed on Project list) |
|-----------|--|--|--|---|--|-----------------------|-------------------------|---------------------|------------------|--|---------------------------------------|
|           | Approve Notice of Award to Clearwater Landscaping to complete the 21st Ave Parking Lot Irrigation System and Landscaping | Approve Bid received by Fencing by Rob to Install Fencing along Parking Lot and Railroad along 21st Avenue | Approve change order #6 with Central Cove Construction for full irrigation and sprinkler around the site | Approve change order #1 with Central Cove Construction for concrete around the site | Approve Notice of Award to Central Cove Construction for Construction of 21st Ave Parking \$  Lot, Including Sewer, Storm Drain, and Hard Scape Infrastructure | Summary of Resolution | Budget Amount Remaining | Total Spent to Date | Total URA Budget | 21st Avenue Parking Lot / Normans / Event Center Parking | Project list)                         |
| \$        | <b>⋄</b>   | 4  | ₩.   | 4   | -\$  | Amount                | \$                      | \$ 2,               | \$ 2,            | \$ 2,  | URA Budget                            |
| 2,130,924 | 288,539  | 79,000   | 240,585 2/7/2022   | 224,000   | 1,298,800 12/13/2021   |                       | 214,285.00              | \$ 2,328,634.00     | 2,542,919.00     | \$ 2,542,919.00  | udget                                 |
|           | 288,539 12/12/2022   | 79,000 6/13/2022   | 2/7/2022   | 224,000 1/25/2022   | 12/13/2021   | Date                  |                         |                     | _                |  |                                       |





Funds Obligated (In Contract)

2,130,924

# URA Project: Arthur Street / Plaza Extension - Festive Ped Mall

| Project # (as listed on Project list) | roject list)   |                         | URA Budget      |
|---------------------------------------|--|-------------------------|-----------------|
|                                       |  |                         | C               |
| 8                                     | Plaza Extension through Arthur St - Downtown Festive Pedestrian mall | estive Pedestrian mall  | \$ 3,277,473.00 |
|                                       |  | Total URA Budget        | \$ 3,277,473.00 |
|                                       |  | Total Spent to Date     | \$ 30,655.00    |
|                                       |  | Budget Amount Remaining | \$ 3,246,818.00 |
| Resolution Approved                   | Resolution Approved Summary of Resolution                            |                         | >               |

|  | Resolution: 2022-55   | Resolution: 2022-50   | Resolution: 2022-41   | Resolution: 2021-02  |  |
|--|---|---|---|--|--|
| Funds Assigned Funds Obligated (In Contract) | Assignment of Remaining City Increment funds on Ustick Road Widening-Indian Creek Bridge \$ | Approve Amendment No1 to revise Civil Design Scop of work with Keller Assoc | Approve Agreement with Keller Associate for Civil Design Services | Summary of Resolution  Approve Agreement with Cushing Terrel for Design Services |  |
| \$ \$ \                                      |   | ₩.  | ₩.  | Amount<br>\$   |  |
| 3,277,473<br>3,215,093<br>62,380             | 3,215,093 12/19/2022  | 17,980 6/13/2022  | 19,400 8/8/2022   | <u>Date</u> 25,000 1/11/2021   |  |

## URA Project: Florida & Ustick RAB and Indian & Ustick RAB

| Project # (as listed on Project list) | Project list)   | URA Budget      | et         |                      |
|---------------------------------------|---|-----------------|------------|----------------------|
| 2                                     | Indiana: Ustick to Caldwell High - Indiana RAB Widening   | \$ 663          | 663,617.00 |                      |
| 20                                    | Florid and Ustick RAB   | \$ 1,600,000.00 | ,000.00    |                      |
|                                       | Total URA Budget  | \$ 2,263,617.00 | ,617.00    |                      |
|                                       | Total Spent to Date   | \$ 166          | 166,967.00 |                      |
|                                       | Budget Amount Remaining   | \$ 2,096,650.00 | ,650.00    |                      |
| Resolution Approved                   | Summary of Resolution   | Amount          |            | Date                 |
| Resolution: 2022-56                   | Approve Bid for construction of RAB at intersection of Ustick Rd & Florida Ave and widening \$ of existing RAB and Indiana Ave.                             |                 | )41,041 1  | 4,941,041 12/12/2022 |
| Resolution: 2022-56                   | Assignement of 2,000,000 in URA Funds to the construction of RAB at intersection of Ustick \$ Rd & Florida Ave and widening of existing RAB and Indiana Ave |                 | 000,000 1  | 2,000,000 12/12/2022 |
|                                       |   | \$ 4,9          | 4,941,041  |                      |



| 2    | <b>٠</b> | Flinds Assigned                            |
|------|----------|--|
| 4,94 | Ş        | Funds Obligated (In Contract) \$ 4,941,041 |

### URA Project: Luby Park Pickle Ball & Irrigation

| Project # (as listed on Project list) | n Project list)              |                         | UR.      | URA Budget   |
|---------------------------------------|------------------------------|-------------------------|----------|--------------|
|                                       |                              |                         |          | , 2000       |
| 5                                     | Luby Park Pickle Ball Courts |                         | <u>۸</u> | 811 350 O    |
|                                       |                              |                         | ,        | OLL,JJJ      |
| 22                                    | Luby Park Irrigation System  |                         | <u>٠</u> | 300,000.00   |
|                                       |                              | Total URA Budget        | \$       | 1,111,350.00 |
|                                       |                              | Total Spent to Date     | Ş        | 393,907.00   |
|                                       |                              | Budget Amount Remaining | Ş        | 717,443.00   |

| Resolution Approved | Summary of Resolution  | Amount |                    |
|---------------------|--|--------|--------------------|
| Resolution: 2022-18 | Approve service agreement with Land Group for development, design, and oversight of the  | S      | 47.000 4/11/2022   |
|                     | contstruction of the pickle ball facility in Luby park                                   |        | )000 11 ± 1 1002   |
| Resolution: 2022-36 | Approve Construction of Pickle Ball courts with Diamond Construction                     | S      | 764 350 7/11/2022  |
| Resolution: 2023-01 | Approve Bid for Clearwater Landscaping to construct fully functional pressure irrifation | S -    | 205.094 1/9/2023   |
|                     | system ion Luby Park   |        |                    |
| Resolution: 2022-55 | Assignement of URA Funds to the Irrigation System for Luby Park                          | \$     | 300,000 12/12/2022 |
|                     |  |        |                    |
|                     |  | \$     | \$ 1,316,444       |



| 300 000  | S | Funds Assigned                |
|----------|---|-------------------------------|
| 1,016,44 | Ş | Funds Ubligated (In Contract) |

# URA Project: Vineyard Public Space & Alley Way Improvments

|            | Resolution: 2022-55  | Resolution: 2022-55   | Resolution: 302-22   | ved                   |                         |                     |                  | 24                               |  | 19  |   | 18            |  | Project # (as listed on Project list) |
|------------|--|---|--|-----------------------|-------------------------|---------------------|------------------|----------------------------------|--|---|---|---------------|--|---------------------------------------|
|            | Assignement of URA Funds to the Underground Power/Alley Way (Also included in DDA) | Assignement of URA Funds to the Vineyard Public Spaces - Kimbal & 9th | Approve Agreement with Cushing Terrell for Design Services for Alley Improvements Along Indian Creek | Summary of Resolution | Budget Amount Remaining | Total Spent to Date | Total URA Budget | running power lines under ground | Underground Alley - Installation of transformers and sector boxes by Idaho Power and | downtown and asphalt restoration on kimball | Alley Improvements - asphalt replacement with concrete through various alleyways in | way           | Vinyard Public Space converting to outdoor dining/park area and potential paving of alley- | oject list)                           |
| \$ 782,710 | \$ 250,  | \$ 485,   |  | Amount                | \$ 1,057,250.00         | \$ 25,460.00        | \$ 1,082,710.00  | \$ 250,000.00                    |  | \$ 550,000.00                               |   | \$ 532,710.00 |  | URA Budget                            |
| 710        | 250,000 12/12/2022   | 485,790 12/12/2022  | 46,920 9/1/2022  | Date                  | .00                     | .00                 | .00              | .00                              |  | .00   |   | .00           |  |                                       |

Funds Obligated (In Contract)
Funds Assigned

5

46,920 735,790

#### **URA Project: All Other Projects**

| D"::                                  |  |     |                 |
|---------------------------------------|--|-----|-----------------|
| Project # (as listed on Project list) | Project list)  | URA | URA Budget      |
| ယ                                     | Canyon Hill to Sacajawea   | Ş   | 360,000.00      |
| 7                                     | Demo and Cleanup of Bennet Machine Shop Site (516 Main)/ Environmental Review          | \$  | 125,000.00      |
| 10                                    | Demo and Cleanup of old Norman Jewelers Shop Site / Environmental Review               | Ş   | 442,242.00      |
| 14                                    | Centenial Boulevard Median Infill Paving   | S   | 426.822.00      |
| 15                                    | Frontage Improvements - Franklin Road (Blue Bird Car Wash)                             | S.  | 129.653.00      |
| 16                                    | Compactor Relocatoin from Downtown to 812 Main St.                                     | S.  | 200,000 00      |
| 17                                    | Wolfe Field Parking Lot Design Only  | S.  | 99.106.00       |
| 21                                    | 6th Ave Pedestrian Bridge Upgrades needed for walking bridge in downtown area          | S   | 50.000.00       |
| 23                                    | TVCC Remodel - Preliminary Design Only   | Ş   | 34,000.00       |
| 26                                    | Downtown Signage - Wagfind - Destination Caldwell Project                              | Ş   | 245,000.00      |
| 27                                    | Wolfe Field Hitting Facility - College of Idaho Project                                | Ş   | 200,000.00      |
|                                       | Foundation and Relocation of Rice House for Historical Preservation - Caldwell Housing | -   |                 |
| 28                                    | Authority Project  | Ş   | 154,200.00      |
|                                       | Total URA Budget   | \$  | 2,466,023.00    |
|                                       | Total Spent to Date  | \$  | 881,481.00      |
|                                       | Budget Amount Remaining  | Ş   | \$ 1,584,542.00 |
|                                       |  |     |                 |

|           | Resolution: 2022-55   | Resolution: 2022-55                                    | Resolution: 2022-55                                       | Resolution: 2022-21   | Resolution: 2022-63                                      | Resoltuion: 2022-57                                      | Resolution: 2022-53   | Resolution: 2022-25   | Resolution: 2022-33  | Resolution: 2022-08   | Resolution: 465-21  | Resoltuion: 44-23   | Resolution: 2021-21  | Resoltuion: 353-22  | Resoltuion: 2022-26                                | Resolution Approved   |
|-----------|---|--|---|---|--|--|---|---|--|---|---|---|--|---|--|-----------------------|
|           | Assignement of URA Funds to the Downtown Wayfinding Project | Assignement of URA Funds for Norman Shop Site Clean up | Assignement of URA Funds to the bennet shop site clean up | Approval of Purchase and Sale Agreement to purchase norman jewelers | Approval of COI Request for hitting facility continution | Approval of award of centenial Way Median Beautification | Approval of work with Cushing Terril for design on TVCC remodel | Approval for financial support on infrastructure costs with Bluebird Car Wash | Approval of work with MurraySmith to design and provide bids for parking lot constrution | Assignment of funds to go to lowest bidder for compactor relocation | Approval of Demo work on Bennet Site to be completed by Ideal Demolition services | Approval of Design on Centennila Way Median w/ RH2_Amendment2 | Assignment of funds for Caldwell School District Project to install 3rd & Illionoie HAWK | Approval of Design on Centennila Way Median w/ RH2_Amendment1 | Approval of Design on Centennila Way Median w/ RH2 | Summary of Resolution |
| \$ 2      | \$  | \$   | \$  | \$  | \$   | \$   | \$  | \$  | \$   | \$  | <b>\$</b>   | \$  | \$   | \$  | \$   | Amount                |
| 2,477,351 | 245,000   | 100,000  | 56,329  | 342,242   | 200,000  | 359,366  | 35,000  | 129,653   | 99,106   | 200,000   | 59,700  | 83,499  | 500,000  | 27,836  | 39,620   |                       |
|           | 245,000 12/12/2022  | 100,000 12/12/2022                                     | 12/12/2022  | 4/27/2022   | 12/19/2022   | 12/12/2022   | 11/14/2022  | 6/13/2022   | 6/13/2022  | 3/14/2022   | 12/20/2021  | 2/21/2023   | 500,000 7/12/2021  | 10/6/2022   | 6/13/2022  | Date                  |

| Funds Assigned | Funds Obligated (In Contract) \$ 1,876,022 |
|----------------|--|
| \$             | Ş  |
| 601,329        | 1,876,022                                  |