

APPENDIX E: WELL AND BORING LOGS

WELL DRILLER'S REPORT

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.

1. WELL OWNER

Name CANYON COUNTY
Address Caldwell, Idaho
Owner's Permit No. _____

7. WATER LEVEL

Static water level 337 feet below land surfaceFlowing? ☐ Yes ☐ No G.P.M. flow _____

Temperature _____ ° F. Quality _____

Artesian closed-in pressure _____ p.s.i.

Controlled by ☐ Valve ☐ Cap ☐ Plug

2. NATURE OF WORK

☒ New well ☐ Deepened ☐ Replacement☐ Abandoned (describe method of abandoning)

8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other

Discharge G.P.M.

Draw Down

Hours Pumped

8 GPM1413

3. PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Test ☐ Other (specify type)☐ Municipal ☐ Industrial ☐ Stock ☐ Waste Disposal or Injection

4. METHOD DRILLED

☒ Cable ☐ Rotary ☐ Dug ☐ Other

5. WELL CONSTRUCTION

Diameter of hole 20 inches Total depth 658 feetCasing schedule: ☒ Steel ☐ Concrete

Thickness	Diameter	From	To
<u>375</u> inches	<u>16</u> inches	<u>2</u> feet	<u>575</u> feet
<u>250</u> inches	<u>10</u> inches	<u>537</u> feet	<u>577</u> feet
<u>250</u> inches	<u>10</u> inches	<u>637</u> feet	<u>658</u> feet
_____ inches	_____ inches	_____ feet	_____ feet
_____ inches	_____ inches	_____ feet	_____ feet

Was casing drive shoe used? ☒ Yes ☐ NoWas a packer or seal used? ☒ Yes ☐ NoPerforated? ☐ Yes ☐ NoHow perforated? ☐ Factory ☐ Knife ☐ Torch

Size of perforation _____ inches by _____ inches


Number	From	To
_____ perforations	_____ feet	_____ feet
_____ perforations	_____ feet	_____ feet
_____ perforations	_____ feet	_____ feet

Well screen installed? ☒ Yes ☐ NoManufacturer's name JOHNSONType STAINLESS Model No. _____Diameter 10 Slot size 25 Set from 577 feet to 637 feet

Diameter _____ Slot size _____ Set from _____ feet to _____ feet

Gravel packed? ☒ Yes ☐ No Size of gravel NO. 16 DEL. MONTEPlaced from 537 feet to 658 feetSurface seal depth 20 Material used in seal ☒ Cement grout☐ Pudding clay ☐ Well cuttingsSealing procedure used ☐ Slurry pit ☒ Temporary surface casing☐ Overbore to seal depth

6. LOCATION OF WELL

Sketch map location must agree with written location. 63

Subdivision Name _____

Lot No. _____ Block No. _____

County CANYONSW 1/4 NW 1/4 Sec. 21, T. 2 N. R. 3 E/W

10.

Work started 10/4/77 finished 2/10/78

11. DRILLERS CERTIFICATION

Firm Name WILL Drilling Firm No. 55Address Caldwell, Idaho Date 2/10/78Signed by (Firm Official) Kenneth Will

and

(Operator) Claude DeFoe

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.

RECEIVED

MAR 2 1993

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES

RECEIVED

FEB 4 1993

USE TYPEWRITER OR
BALLPOINT PEN

WELL DRILLER'S REPORT

HOLE # PB-3

State law requires that this report be filed with the Director, Department of Water Resources
within 30 days after the completion or abandonment of the well.

1. WELL OWNER PICKLES BUTTE

Name CANYON COUNTY LANDFILL
Address 1115 ALBANY, CALDWELL, ID 83605
Drilling Permit No. 63-98-W-275-002
Water Right Permit No. _____

7. WATER LEVEL

Static water level 605 feet below land surface.
Flowing? ☐ Yes ☒ No G.P.M. flow _____
Artesian closed-in pressure _____ p.s.i.
Controlled by: ☐ Valve ☒ Cap ☐ Plug
Temperature 90 °F. Quality POOR
Describe artesian or temperature zones below.

2. NATURE OF WORK

- ☒
- New well
- ☐
- Deepened
- ☐
- Replacement
-
- ☐
- Well diameter increase
- ☐
- Modification
-
- ☐
- Abandoned (describe abandonment or modification procedures
-
- such as liners, screen, materials, plug depths, etc. in lithologic
-
- log, section 9.)

8. WELL TEST DATA

N/A
☐ Pump ☐ Bailer ☐ Air ☐ Other _____

Discharge G.P.M. Pumping Level Hours Pumped

3. PROPOSED USE

- ☐
- Domestic
- ☐
- Irrigation
- ☒
- Monitor
-
- ☐
- Industrial
- ☐
- Stock
- ☐
- Waste Disposal or Injection
-
- ☐
- Other _____ (specify type)

4. METHOD DRILLED

- ☒
- Rotary
- ☐
- Air
- ☐
- Auger
- ☐
- Reverse rotary
-
- ☐
- Cable
- ☐
- Mud
- ☐
- Other _____
-
- (backhoe, hydraulic, etc.)

5. WELL CONSTRUCTION

Casing schedule: ☒ Steel ☐ Concrete ☐ Other _____

Thickness	Diameter	From	To
SCH 10 inches	4 inches	0 feet	560 feet
SCH 10 inches	4 inches	586 feet	604 feet
_____ inches	_____ inches	_____ feet	_____ feet

- Was casing drive shoe used?
- ☒
- Yes
- ☐
- No
-
- Was a packer or seal used?
- ☒
- Yes
- ☐
- No
-
- Perforated?
- ☐
- Yes
- ☒
- No
-
- How perforated?
- ☐
- Factory
- ☐
- Knife
- ☐
- Torch
- ☐
- Gun
-
- Size of perforation? _____ inches by _____ inches
-
- Number From To

_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feetWell screen installed? ☒ Yes ☐ No
Manufacturer HOUSTON MONITOR FIRM Type STAINLESS
Top Packer or Headpipe _____
Bottom of Tailpipe _____Diameter 4" Slot size .020 Set from 610' feet to 625' feet
Diameter 4" Slot size .020 Set from 565' feet to 580' feet
Gravel packed? ☒ Yes ☐ No ☐ Size of gravel 10-20
Placed from 605'-645' feet to 560'-585' feetSurface seal depth 560 Material used in seal: ☒ Cement grout
☒ Bentonite ☐ Pudding clay ☐ _____
Sealing procedure used: ☒ Slurry pit
☐ Temp. surface casing ☐ Overbore to seal depth
Method of joining casing: ☒ Threaded ☐ Welded
☐ Solvent Weld ☐ Cemented between strataDescribe access port TOP OF CASING

6. LOCATION OF WELL

Sketch map location must agree with written location.


Subdivision Name _____
Lot No. _____ Block No. _____
County CANYON
Address of Well Site PICKLES BUTTE LANDFILL
(give at least name of road)

T. 2N N ☒ or S ☐
NE 1/4 SW 1/4 Sec. 21 R. 3W E ☐ or W ☒

11. DRILLER'S CERTIFICATION


I/We certify that all minimum well construction standards were
complied with at the time the rig was removed.Firm Name BOYLES BROS. Firm No. 503Address BOX 25068 Date 11-9-92SALT LAKE CITY, UT 84125Signed by Drilling Supervisor Harry Hilland
(Operator) _____
(If different than the Drilling Supervisor)

2931.64
COLLAR ELEV.



LINER TOP ELEV. 2934.98

1" = 100' VERT. FEET



HOLLADAY
ENGINEERING CO.

ENGINEERS • CONSULTANTS

1431 HWY. 95, BUS. ALT.
P. O. BOX 235
PAYETTE, IDAHO 83661
208-642-3304
FAX; 208-642-2159

GEOLOGIC SCHEMATIC OF BOREHOLE

PB-4

JOB NO. 120491D

DATE: 4-93

TIME:

DN SLG

CK WBS

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCESUSE TYPEWRITER OR
BALLPOINT PEN

WELL DRILLER'S REPORT

PB-5

State law requires that this report be filed with the Director, Department of Water Resources
within 30 days after the completion or abandonment of the well.

1. WELL OWNER

Name PICKLES BUTTE SANITARY LANDFILL
Address 115 Albany, Caldwell, ID 83605
Drilling Permit No. 63-93-W-0554-001004
Water Right Permit No. _____

7. WATER LEVEL

Static water level 514 feet below land surface.
Flowing? ☐ Yes ☒ No G.P.M. flow _____
Artesian closed-in pressure _____ p.s.i.
Controlled by: ☐ Valve ☐ Cap ☐ Plug
Temperature 77 °F. Quality Poor
Describe artesian or temperature zones below.

2. NATURE OF WORK

- ☒
- New well
- ☐
- Deepened
- ☐
- Replacement
-
- ☐
- Well diameter increase
- ☐
- Modification
-
- ☐
- Abandoned (describe abandonment or modification procedures
-
- such as liners, screen, materials, plug depths, etc. in lithologic
-
- log, section 9.)

8. WELL TEST DATA

☐ Pump ☐ Bailer ☐ Air ☐ Other _____

Discharge G.P.M.	Pumping Level	Hours Pumped

3. PROPOSED USE

- ☐
- Domestic
- ☐
- Irrigation
- ☒
- Monitor
-
- ☐
- Industrial
- ☐
- Stock
- ☐
- Waste Disposal or Injection
-
- ☐
- Other _____ (specify type)

4. METHOD DRILLED


- ☒
- Rotary
- ☒
- Air
- ☐
- Auger
- ☒
- Reverse rotary
-
- ☐
- Cable
- ☐
- Mud
- ☐
- Other _____
-
- (backhoe, hydraulic, etc.)

5. WELL CONSTRUCTION

Casing schedule: ☒ Steel ☐ Concrete ☐ Other _____
Thickness _____ Diameter _____ From _____ To _____
25 inches 4 inches + 2.5 feet 512.5 feet
_____ inches _____ inches _____ feet _____ feet
_____ inches _____ inches _____ feet _____ feetWas casing drive shoe used? ☐ Yes ☒ No
Was a packer or seal used? ☐ Yes ☒ No
Perforated? ☐ Yes ☒ No
How perforated? ☐ Factory ☐ Knife ☐ Torch ☐ Gun
Size of perforation? _____ inches by _____ inches
Number _____ From _____ To __________ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feetWell screen installed? ☐ Yes ☐ No
Manufacturer Houston Type Pre-pack
Top Packer or Headpipe _____
Bottom of Tailpipe _____Diameter 4 Slot size .020 Set from 512.5 feet to 522.5 feet
Diameter _____ Slot size _____ Set from _____ feet to _____ feet
Gravel packed? ☒ Yes ☐ No ☐ Size of gravel 10/20
Placed from 496 feet to 535 feetSurface seal depth 400-496 Material used in seal: ☐ Cement grout☒ Bentonite ☐ Puddling clay ☐ _____Sealing procedure used: ☒ Slurry pit
☐ Temp. surface casing ☐ Overbore to seal depthMethod of joining casing: ☒ Threaded ☐ Welded
☐ Solvent Weld ☐ Cemented between strataDescribe access port Top of casing with locking
cap and protective cover

6. LOCATION OF WELL

Sketch map location must agree with written location.

Subdivision Name Pickles Butte
Landfill

Lot No. _____ Block No. _____

County CanyonAddress of Well Site Perch Road, Pickles Butte
(give at least name of road)SW 1/4 NE 1/4 Sec. 21 T. 2 N ☒ or S ☐
R. 3 E ☐ or W ☒

9. LITHOLOGIC LOG

Bore Diam.	Depth		Material	Water	
	From	To		Yes	No
12 3/4"	0	40	tan fine sandy silt		
"	40	48	brown sandy gravel		
"	48	140	tan silty clay		
"	140	185	gray silty fine sand		
"	185	225	gray fine to med sand		
"	225	240	light gray clayey silt		
"	240	250	light gray silty fine sand		
"	250	275	tan clay		
"	275	320	fine to med sand		
"	320		mixed gray fine sand and		
"		400	tan clayey silts		
"	400	435	gray fine sand		
12 3/4"	435	455	no sample		
10"	455	485	tan gray silty claystone		
10"	485	560	gray brown silty fine sand	x	
5 1/4"	560	620	clayey silt and fine sand	x	
5 1/4"	620	660	blue gray claystone		

RECEIVED

NOV 30 1993

WATER RESOURCE
WESTERN REGION

RECEIVED

NOV 26 1993

10.

Work started 7-7-93 finished 11-23-93

11. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were
compplied with at the time the rig was removed.Firm Name Boyles Brothers Firm No. 503Address Box 25608 Salt Lake, Date 11-23-93Ut
Signed by Drilling Supervisor [Signature]and
(Operator) [Signature]
(If different than the Drilling Supervisor)

State law requires that this report be filed with the Director, Department of Water Resources within 30 days after the completion or abandonment of the well.

[illegible]

USE ADDITIONAL SHEETS IF NECESSARY — FORWARD THE COPY TO THE DEPARTMENT

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

USE TYPEWRITER OR
BALLPOINT PEN

PB-7

State law requires that this report be filed with the Director, Department of Water Resources
within 30 days after the completion or abandonment of the well.

1. WELL OWNER

Name PICKLES BUTTE SANITARY LANDFILL
Address 6284 Perch Road, Caldwell
Drilling Permit No. 63-93-w-0554-001 003
Water Right Permit No. _____

2. NATURE OF WORK

- ☒ New well ☐ Deepened ☐ Replacement
☐ Well diameter increase ☐ Modification
☐ Abandoned (describe abandonment or modification procedures
such as liners, screen, materials, plug depths, etc. in lithologic
log, section 9.)

3. PROPOSED USE

- ☐ Domestic ☐ Irrigation ☒ Monitor
☐ Industrial ☐ Stock ☐ Waste Disposal or Injection
☐ Other _____ (specify type)

4. METHOD DRILLED

- ☒ Rotary ☒ Air ☐ Auger ☒ Reverse rotary
☐ Cable ☐ Mud ☐ Other _____
(backhoe, hydraulic, etc.)

5. WELL CONSTRUCTION

Casing schedule: ☒ Steel ☐ Concrete ☐ Other _____
Thickness _____ Diameter _____ From _____ To _____
.25 inches 4 inches + 2.2 feet 535 feet
_____ inches _____ inches _____ feet _____ feet
_____ inches _____ inches _____ feet _____ feet

Was casing drive shoe used? ☐ Yes ☒ No
Was a packer or seal used? ☐ Yes ☒ No
Perforated? ☐ Yes ☒ No
How perforated? ☐ Factory ☐ Knife ☐ Torch ☐ Gun
Size of perforation? _____ inches by _____ inches
Number _____ From _____ To _____
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feet

Well screen installed? ☒ Yes ☐ No
Manufacturer Houston Type Wire Wrap
Top Packer or Headpipe _____
Bottom of Tailpipe _____


Diameter 4" Slot size .02" Set from 535 feet to 555 feet
Diameter _____ Slot size _____ Set from _____ feet to _____ feet
Gravel packed? ☒ Yes ☐ No ☐ Size of gravel 10/20
Placed from 525 feet to 566 feet

Surface seal depth 520 Material used in seal: ☒ Cement grout
☐ Bentonite ☐ Puddling clay ☐ _____
Sealing procedure used: ☐ Slurry pit
☐ Temp. surface casing ☐ Overbore to seal depth
Method of joining casing: ☒ Threaded ☐ Welded
☐ Solvent Weld ☐ Cemented between strata

Describe access port Top of casing with protective
cover and lock

6. LOCATION OF WELL

Sketch map location must agree with written location.



Subdivision Name Pickles Butte
Landfill
Lot No. _____ Block No. _____
County Canyon
Address of Well Site 6284 Perch Road
(give at least name of road)
NW 1/4 SE 1/4 Sec. 21 T. 2 N ☒ or S ☐
R. 3 E ☐ or W ☒

7. WATER LEVEL

Static water level 539' feet below land surface.
Flowing? ☐ Yes ☒ No G.P.M. flow _____
Artesian closed-in pressure _____ p.s.i.
Controlled by: ☐ Valve ☐ Cap ☐ Plug
Temperature 77 °F. Quality Poor
Describe artesian or temperature zones below.

8. WELL TEST DATA

☐ Pump ☐ Bailer ☐ Air ☐ Other _____

Discharge G.P.M.	Pumping Level	Hours Pumped

9. LITHOLOGIC LOG

70565

Bore Diam.	Depth		Material	Water	
	From	To		Yes	No
12 3/4"	0	25	tan clayey sand		
"	25	35	sandy gravel		
"	35	55	fine sand		
"	55	65	tan clayey silt		
"	65	130	fine and med sand		
"	130	185	tan clay		
"	185	210	clayey fine sand		
"	210	250	silty clay		
"	250	260	fine sand		
"	260	280	clayey silt		
"	280	370	fine sand		
"	370	390	clayey silt		
12 3/4"	390	455	fine sand		
10"	455	515	silt		
"	515	525	tan clayey silt		
"	525	540	gray clayey silt	X	
10"	540	570	gray clay	X	
5 1/4"	570	600	gray silty clay		
5 1/4"	600	630	blue gray clay		

RECEIVED

NOV 30 1993

WATER RESOUR
WESTERN REG

RECEIVED

NOV 26 1993

Department of Water Resources

10.

Work started 10-01-93 finished 11-20-93

11. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were
complied with at the time the rig was removed.

Firm Name Boyles Brothers Firm No. 503
Address _____ Date 11-23-93
Signed by Drilling Supervisor [Signature]
and
(Operator) [Signature]
(If different than the Drilling Supervisor)

STATE OF IDAHO
DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

USE TYPEWRITER OR
BALLPOINT PEN

PB-8

State law requires that this report be filed with the Director, Department of Water Resources
within 30 days after the completion or abandonment of the well.

1. WELL OWNER

Name CANYON COUNTY (PICKLES BUTTE LANDFILL)
Address 115 Albany, Caldwell, ID 83605
Drilling Permit No. 63-93-W-0554-001-002
Water Right Permit No. _____

2. NATURE OF WORK

- ☒ New well ☐ Deepened ☐ Replacement
☐ Well diameter increase ☐ Modification
☐ Abandoned (describe abandonment or modification procedures
such as liners, screen, materials, plug depths, etc. in lithologic
log, section 9.)

3. PROPOSED USE

- ☐ Domestic ☐ Irrigation ☒ Monitor
☐ Industrial ☐ Stock ☐ Waste Disposal or Injection
☐ Other _____ (specify type)

4. METHOD DRILLED

- ☒ Rotary ☒ Air ☐ Auger ☒ Reverse rotary
☐ Cable ☐ Mud ☐ Other _____
(backhoe, hydraulic, etc.)


5. WELL CONSTRUCTION

Casing schedule: ☐ Steel ☐ Concrete ☒ Other Stainless Steel
Thickness Diameter From To
25 inches 4 inches + 2.5 feet 377 feet
_____ inches _____ inches _____ feet _____ feet
_____ inches _____ inches _____ feet _____ feet
Was casing drive shoe used? ☐ Yes ☒ No
Was a packer or seal used? ☐ Yes ☒ No
Perforated? ☐ Yes ☒ No
How perforated? ☒ Factory ☐ Knife ☐ Torch ☐ Gun
Size of perforation? .020 inches by _____ inches
Number From To
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feet
_____ perforations _____ feet _____ feet
Well screen installed? ☒ Yes ☐ No
Manufacturer Houston Type Stainless Steel
Top Packer or Headpipe _____
Bottom of Tailpipe 10' S.S. Sump
Diameter 4" Slot size .020 Set from 377 feet to 407 feet
Diameter _____ Slot size _____ Set from _____ feet to _____ feet
Gravel packed? ☐ Yes ☐ No ☐ Size of gravel _____
Placed from 299 feet to 424 feet

Surface seal depth 294 Material used in seal: ☒ Cement grout
☒ Bentonite ☐ Puddling clay ☐ _____
Sealing procedure used: ☐ Slurry pit
☒ Temp. surface casing ☐ Overbore to seal depth
Method of joining casing: ☒ Threaded ☐ Welded
☐ Solvent Weld ☐ Cemented between strata

Describe access port Top of casing with protective
cover and locking cap.

6. LOCATION OF WELL

Sketch map location must agree with written location

Subdivision Name Pickles Butte
Sanitary Landfill
Lot No. _____ Block No. FEB 09 1994
County Canyon
Address of Well Site Perch Road, Pickle Butte
(give at least name of road)
SW $\frac{1}{4}$ NW $\frac{1}{4}$ Sec. 21, R. 3 T. 2 N ☒ or S ☐
E ☐ or W ☒

7. WATER LEVEL

Static water level 393' feet below land surface.
Flowing? ☐ Yes ☒ No G.P.M. flow _____
Artesian closed-in pressure _____ p.s.i.
Controlled by: ☐ Valve ☐ Cap ☐ Plug
Temperature 74 °F. Quality Poor
Describe artesian or temperature zones below.

8. WELL TEST DATA

☐ Pump ☐ Bailer ☐ Air ☐ Other _____

Discharge G.P.M.	Pumping Level	Hours Pumped

9. LITHOLOGIC LOG

Bore Diam.	Depth		Material	Water	
	From	To		Yes	No
12 3/4"	0	10	tan silty sand		X
"	10	25	tan clayey silt		X
"	25	35	fine sand		X
"	35	50	tan clayey silt		X
"	50	70	tan clay		X
"	70	100	silty fine sand		X
"	100	105	clay		X
"	105	115	fine sand		X
9"	115	120	tan clay		X
"	120	125	fine sand		X
"	125	145	tan silty clay		X
"	145	150	sand with cobbles		X
"	150	240	tan silty clay		X
"	240	365	gray clay		X
12 3/4"	365	424	gray clay	X	

RECEIVED

NOV 30 1993

WATER RESOURCES
WESTERN REGION

RECEIVED

NOV 26 1993

Department of Water Resources

10.

Work started 10-26-93 finished 11-20-93

11. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were
complied with at the time the rig was removed.

Firm Name Boyles Brothers Firm No. 503

Address _____ Date 11-23-93

Signed by Drilling Supervisor Larry Hill

and _____

(Operator) _____
(if different than the Drilling Supervisor)

1. DRILLING PERMIT NO. 63-95-W-0564-001
Other IDWR No. _____

2. OWNER:

Name _____
Address _____
City _____ State _____ Zip _____

3. LOCATION OF WELL by legal description:

Sketch map location must agree with written location.



Twp. 2 North ☒ or South ☐
 Rge. 3 East ☐ or West ☒
 Sec. 21 $\frac{1}{4}$ $\frac{1}{4}$ $\frac{1}{4}$ $\frac{1}{4}$
10 acres 40 acres 160 acres
 Gov't Lot _____ County Carson

Address of Well Site _____
City _____

Lt. _____ Blk. _____ Sub. Name _____

4. PROPOSED USE:

☐ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

5. TYPE OF WORK

☐ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD

☐ Mud Rotary ☐ Air Rotary ☐ Cable ☐ Other_____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	

Was drive shoe used? ☐ Y ☐ N Shoe Depth(s) _____
Was drive shoe seal tested? Y ☐ N ☐ How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS

☐ Perforations Method _____

☐ Screens Screen Type _____

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
						☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

_____ft. below ground Artesian pressure _____lb.
Depth flow encountered _____ft. Describe access port or
control devices:

11. WELL TESTS:

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time

Water Temp. _____ Bottom hole temp. _____

Water Quality test or comments: _____

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

[illegible]

Completed Depth 544 (Measurable)
Date: Started 8-25-95 Completed 9-29-95

13. DRILLER'S CERTIFICATION

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name ADAMSON PUMP DRILLING Firm No. 0457

Firm Official David Edmanson Date 11-17-95

and
Supervisor or Operator Dave Adamson Date 11-17-95

(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES

1. DRILLING PERMIT NO. 63-45-W-0565-001
Other IDWR No. _____

2. OWNER: County of Canyon
Name HOLLADAY ENGINEERING Co
Address 1431 BUS. ALT HWY 95
City PALETTE State ID Zip 83661

3. LOCATION OF WELL by legal description:

Sketch map location must agree with written location.

N
 Twp. 2 North ☒ or South ☐
 Rge. 3 East ☐ or West ☒
 Sec. 21 50 1/4 NE 1/4 1/4
 Gov't Lot _____ County Canyon

Address of Well Site 15500 Missouri
PICKLE BUTTE LANDFILL City _____
(Give at least name of road + Distance to Road or Landmark)

Lt. _____ Blk. _____ Sub. Name PB10

4. PROPOSED USE:

☐ Domestic ☐ Municipal ☒ Monitor ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5. TYPE OF WORK

☒ New Well ☐ Modify or Repair ☐ Replacement ☐ Abandonment

6. DRILL METHOD

☐ Mud Rotary ☒ Air Rotary ☐ Cable ☐ Other _____

7. SEALING PROCEDURES

SEAL/FILTER PACK			AMOUNT	METHOD
Material	From	To	Sacks or Pounds	
BENTONITE		20	12000	Pour

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) _____
Was drive shoe seal tested? Y ☐ N ☐ How? _____

8. CASING/LINER:

Diameter	From	To	Gauge	Material	Casing	Liner	Welded	Threaded
10	0	140	125	STEEL	☒	☐	☐	☐
8	+2	500	125	STEEL	☒	☐	☐	☐
4	+2	504		STAINLESS	☐	☐	☐	☐

Length of Headpipe _____ Length of Tailpipe _____

9. PERFORATIONS/SCREENS

☐ Perforations Method _____ MAR 07
☒ Screens Screen Type HOUSTON

From	To	Slot Size	Number	Diameter	Material	Casing	Liner
504	534	.020		4"	STAINLESS	☐	☐
						☐	☐
						☐	☐

10. STATIC WATER LEVEL OR ARTESIAN PRESSURE:

_____ ft. below ground Artesian pressure _____ lb.
Depth flow encountered _____ ft. Describe access port or
control devices:

11. WELL TESTS: ☐ Pump ☐ Bailor ☐ Air

☐ Pump ☐ Bailor ☐ Air ☐ Flowing Artesian

Yield gal./min.	Drawdown	Pumping Level	Time
		RECEIVED	
		NOV 27 1955	

Water Temp. _____ Bottom hole temp. _____
Water Quality test or comments: _____ Department of Water Resources

12. LITHOLOGIC LOG: (Describe repairs or abandonment)

Bore Dia.	From	To	Remarks: Lithology, Water Quality & Temperature	Y	N
12	1	5	TOP SOIL		
12	5	10	CLAY w/SMALL GRAVEL		
2	10	20	GRAVEL & SAND		
10	20	31	GRAVEL & SAND		
}	31	45	CLAY w/SOME SMALL GRAVEL		
	45	55	" " " COARSE SAND		
	55	73	COARSE SAND w/SOME CLAY (SLOW DRILLING)		
	73	100	CLAY		
	100	105	SAND		
	105	115	SAND (COARSE) w/CLAY SORT & HARD		
	115	120	COARSE SAND / SMALL GRAVEL w/CLAY		
	120	125	SAND w/ GRAVEL - SMALL & CLAY		
	125	130	SAND w/LITTLE CLAY		
	130	135	SAND & MORE CLAY		
}	135	136	VERY HARD CLAY		
	136	205	REG CLAY		
8	205	210	SANDY CLAY		
	210	215	SANDY CLAY w/HARD Pcs CLAY		
	215	220	SANDY CLAY - VERY HARD DRILLING		
	220	275	SANDY CLAY - MORE CLAY		
	275	300	SANDY CLAY w/HARD Pcs of CLAY TAGS FOR		
	300	305	SAND		
	305	339	CLAY		
	339	341	VERY HARD CLAY		
	341	430	CLAY		
	430	453	VERY HARD CLAY (DRILLING SLOWER)		
	453	457	"SUPER" VERY HARD CLAY		
	457	465	REG. CLAY		
	465	470	CLAY w/SMALL GRAVEL		
	470	515	CLAY w/IRON SPOTS		
	515	518	TURNING GR		
	518	525	BROWN CLAY		
96	525	540	SAND COARSE w/CLAY		

Completed Depth

CONTINUED

(Measurable)

Date: Started 8-25-95

Completed 9-29-95

13. DRILLER'S CERTIFICATION

~~I~~ We certify that all minimum well construction standards were complied with at the time the rig was removed.

Firm Name ADAMSON PUMP & RIGGING Firm No. 0457

Firm Official Dave Johnson Date 11-17-95

and
Supervisor or Operator David Adamson Date 11-17-95

(Sign once if Firm Official & Operator)

FORWARD WHITE COPY TO WATER RESOURCES

FORWARD WHITE COPY TO WATER RESOURCES

* Signature of Principal Driller and rig operator are required

* Signature of Principal Driller and rig operator are required.

* Signature of Principal Driller and rig operator are required.

PB-14

861199

* Signature of Principal Driller and rig operator are required.

MONITORING WELL LITHOLOGIC LOG AND COMPLETION DETAILS

Project Name: Pickles Butte Landfill Project No: 114-571040 Well No: PB-16
Location of Well: Approximately 85 feet southwest of PB-4. N 43°29'27.1279", W 116°42'13.5342"
Date Started: Feb 19, 2020 Date Completed: Mar 11, 2020 Tt Geologist: R. Phillips
Drilling Company: Granite (Layne) Driller Name: Charles Johnson
Drilling Method: Rotary Boring Diameter: 9.5 to 22", See Diagram Fluids Used: Mud, water, foam
Depth Drilled: 597' Depth Cased: 597' Casing Dia. and Type: 4" stainless steel
Depth to Top of Screen: 572' Screened Section Length: 20 Slot Size: 0.02
Filter Pack Type and Size: Silica sand, 10/20 and 12/20 Depth From: 562' To: 597'
Seal Description (Types and Depths): Granular bentonite (560' to 562'), Neat cement grout (surface to 560')
Surface Completion and Security: Concrete pad, 10" dia. above-ground casing protector, locking cover
Top of Casing Elevation: 2927.30' ☒ Relative ☐ Absolute TOC Relative to GS: 2.75' Depth to GW: 550.67'
Well Development Method: Surging and bailing (March 11, 25, & 27) Amount Purged: ~300 gallons
Notes: Lithology shown below is generalized. Tetra Tech personnel were not present for the upper 279 feet of drilling, and rotary drilling techniques did not allow for detailed observations within the stratigraphic units.

Depth (ft)	Soil or Rock Description; Water Notes	Notes
0	SAND, fine grained, with gravel	Feb 19: 0 to 25'
10	SAND, fine grained with silt	Boring Diameter: 22",
20	CLAY	0 to 40 feet.
25	CLAY with sand	Mud and water used,
35	SAND	upper 300 feet
		Feb 20: 25' to 40'
40	SAND with silt lenses	Boring Diameter:
		14.75", 40 to 279 ft.
		Feb 22: 40' to 159'
163	SAND with silt	Feb 24: 159' to 239'
240	SAND, fine grained	Feb 25: 239' to 279'
262	CLAYSTONE with silt; clay is slightly plastic, trace amount of fine sand, weakly consolidated, estimate 80% clay and 20% silt, brown.	Boring Diameter: 9.5" 279 to 597 ft.
330	CLAY with silt, less consolidated than claystone above and below, brown to dark tan.	Feb. 28: 279' - 427'
		Drill foam used 300' to
350	Slightly more consolidated, Reddish brown color on some fragments below 350 feet.	500'
370	CLAYSTONE; contains some silt and trace fine sand, clay is slightly plastic weakly to moderately consolidated, estimate 80% clay and 20% silt, brown with occasional red-brown color.	
390	Color changes to green-brown, then more green below 430'	
445	SILTSTONE; trace clay and fine sand, weakly consolidated, green-grey color indicates the redox boundary.	Feb 29: 427' - 497'
465	More brown fragments, moderate consolidation	
475	Fewer brown fragments, overall color grades to darker green	

Page 2 of 2

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 2 LOG OF BORING



Sheet 1 of 1

Boring B2021-2

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.501658	
		Hammer: Auto	Coordinates E: -116.713829	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2739.0 ft
			Datum: NAD83	
Date Started: 11/16/21	Date Finished: 11/16/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
5			100		2-1-3		Silty SAND (SM), very loose, slightly moist, brown to tan, fine grained, subangular to angular.	2.3						
2734.0			100		2-1-1		Poorly-Graded SAND with silt (SP-SM), very loose to very dense, slightly moist to moist, brown to gray, fine to medium grained, angular to subangular.	2736.7						
10			100		3-3-4			3						
2729.0			100		2-4-6			3						
15			100		7-10-14			5						
2724.0			100		10-15-20			3						
20			150		11-17-21									
2719.0			100		11-16-21									
25			100		15-25-34									
2714.0														
30														
2709.0														
Boring Depth: 31.5 ft, Elevation: 2707.5 ft								31.5						
								2707.5						

Water Level Observations		☐ During Drilling: Not Encountered	Remarks:
☒ After Drilling: Not Recorded		☒ After Drilling: Not Recorded	

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 3 LOG OF BORING



Sheet 1 of 4

Boring B2021-3

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.500874
		Hammer: Auto	Coordinates E: -116.716768
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees Datum: NAD83
			Top of Boring Elevation: 2737.7 ft
Date Started: 11/16/21	Date Finished: 11/22/21	Drilling Fluid: None	Abandonment Method: Grout
Driller: Holt Services Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
5							Slightly moist, tan.	0.7	2737.0						
2732.7			100		2-3-7		SILT (ML), stiff, slightly moist, light tan, low plasticity.								
10			100		7-9-9		Silty SAND (SM), loose to medium dense, slightly moist to slightly moist, light tan, very fine grained.	8.0	2729.7						
2727.7			100												
15			100		11-11-12										
2722.7															
20			93		10-12-13			3							
2717.7															
25			80		11-15-15							NV/NP	29		
2712.7			100												
30			100		10-12-14			3							
2707.7															
35			100		11-14-21										
2702.7															
40			93		10-14-16										
2697.7							SILT (ML), very stiff, slightly moist, gray, low plasticity.	41.1	2696.6						
45			100		12-12-12		Silty SAND (SM), medium dense to dense, slightly moist, tan to gray, fine grained, subangular to angular.	41.9	2695.8						
2692.7															
50							SILT (ML), very stiff, slightly moist, gray, low plasticity.	47.0	2690.7						
2687.7							Silty SAND (SM), medium dense to	47.7	2690.0						
								3							

WATER LOG OBS.	Water Level Observations	During Drilling: Not Encountered	Remarks:
	After Drilling: Not Recorded	After Drilling: Not Recorded	

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 3 LOG OF BORING



Sheet 2 of 4

Boring B2021-3

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.500874	
		Hammer: Auto	Coordinates E: -116.716768	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2737.7 ft
			Datum: NAD83	
Date Started: 11/16/21	Date Finished: 11/22/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
55			100		4 - 18 - 19		dense, slightly moist, tan to gray, fine grained, subangular to angular.	52.0	2685.7						
56.2							SILT (ML), very stiff, slightly moist, gray to tan, low plasticity, Hard consolidated pieces.	56.2	2681.5						
60			100				Silty SAND (SM), medium dense to dense, slightly moist, tan to gray, fine grained, subangular to angular.								
65															
70			100		15 - 25 - 50										
75															
80			75				Sandy SILT (ML), stiff, dry, gray to red, fine grained, Broken siltstone.	76.5	2661.2						
81.2							Silty SAND (SM), medium dense to dense, slightly moist, tan to gray, fine grained, subangular to angular.	78.5	2659.2						
85			100		4 - 11 - 50		Poorly-Graded SAND (SP), very dense, dry, salt & pepper, fine to medium grained, subangular to angular.	81.2	2656.5						
90															
95			100		23 - 40 - 50										
100			0		50/0.2ft		Poorly-Graded SAND with silt (SP-SM), very stiff, dry, tan, fine to medium grained, subangular, Large amounts of broken sandstone.	95.0	2642.7						
							Silty SAND (SM), very dense, dry, gray to red, fine to coarse grained.	100.0	2637.7						

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Encountered	Remarks:
After Drilling: Not Recorded	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 3 LOG OF BORING



Sheet 3 of 4

Boring B2021-3

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.500874	
		Hammer: Auto	Coordinates E: -116.716768	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2737.7 ft
			Datum: NAD83	
Date Started: 11/16/21	Date Finished: 11/22/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
105 2632.7							subangular, Mixed with large pieces of siltstone.								
110 2627.7			143		31 - 50/0.2ft										
115 2622.7							Silty SAND (SM), very dense, dry to moist, salt & pepper to gray, fine to medium grained, subangular to angular, Minimal pieces of sandstone. Decreasing with depth.	115.0 2622.7			NV/NP	15	104		
120 2617.7			88		47 - 50/0.3ft					4					
125 2612.7															
130 2607.7															
135 2602.7							Poorly-Graded SAND with silt (SP-SM), very stiff, dry, tan, fine to coarse grained, subangular, Large amounts of broken sandstone and siltstone.	135.0 2602.7							
140 2597.7			100		14 - 33 - 50		Poorly-Graded SAND (SP), very dense, dry to moist, salt & pepper to gray, fine to medium grained, subangular to angular, Minimal pieces of sandstone..	138.6 2599.1							
145 2592.7															
150 2587.7			100		16 - 33 - 50		Silty CLAY (CL-ML), hard, very moist, gray, high plasticity.	146.5 2591.2							

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		▽ During Drilling: Not Encountered	Remarks:
▽ After Drilling: Not Recorded	▽ After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 3
LOG OF BORING



Sheet 4 of 4

Boring B2021-3

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.500874	
		Hammer: Auto	Coordinates E: -116.716768	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2737.7 ft
			Datum: NAD83	
Date Started: 11/16/21	Date Finished: 11/22/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
155 2582.7														
160 2577.7			100		16 - 24 - 36									
165 2572.7														
170 2567.7								170.0 2567.7						

Boring Depth: 170.0 ft, Elevation: 2567.7 ft

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Encountered	Remarks:
After Drilling: Not Recorded	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 4 LOG OF BORING



Sheet 1 of 4

Boring B2021-4

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.665364	
		Hammer: Auto	Coordinates E: -116.688388	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2797.2 ft
			Datum: NAD83	
Date Started: 12/8/21	Date Finished: 12/14/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
5							TOPSOIL, moist, dark brown.	0.7						
2792.2			67		2-9-7		Silty SAND (SM), medium dense, moist to slightly moist, tan, fine grained, angular.	2796.5	6					
10			67		5-9-7									
2787.2														
15			80		5-12-14		SILT (ML), very stiff, slightly moist, tan, low plasticity.	15.0						
2782.2								20.0	5					
20			100		18-37-48		Silty SAND (SM), medium dense, moist to slightly moist, tan, fine grained.	2777.2						
25			100		16-35-48		Silty CLAY (CL-ML), very stiff, slightly moist, tan, medium plasticity.	25.2						
2772.2								27.7						
30			100		16-27-33		SILT (ML), very stiff, slightly moist, tan, low plasticity.	2769.5						
2767.2														
35			80		15-30-34				8					
2762.2														
40			100		11-23-18		Silty SAND (SM), medium dense, moist to slightly moist, tan, fine grained, angular to subangular.	40.0						
2757.2								41.0						
45			100		9-13-13		Silty CLAY (CL-ML), very stiff, slightly moist, tan to black, medium plasticity, Broken pieces of consolidated clay and sit.	2756.2	16					
2752.2														
50							Poorly-Graded SAND with silt (SP-SM).	50.0				6		
2747.2														

Water Level Observations		☐ During Drilling: Not Recorded	Remarks:
☒ After Drilling: Not Encountered		☒ After Drilling: Not Recorded	

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 4 LOG OF BORING



Sheet 2 of 4

Boring B2021-4

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.665364
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.688388
Date Started: 12/8/21		Boring Diameter: 6 in	System: Decimal Degrees
Date Finished: 12/14/21		Datum: NAD83	Top of Boring Elevation: 2797.2 ft
Driller: Holt Services		Drilling Fluid: None	Abandonment Method: Grout
Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
55			100		9 - 26 - 41		medium dense to very dense, slightly moist, tan to salt & pepper, fine to medium grained, subangular to angular.	2747.2							
2742.2															
60			80		2 - 5 - 18			2							
2737.2															
65															
2732.2															
70			67		6 - 13 - 23										
2727.2															
75							Silty SAND (SM), medium dense, moist to slightly moist, tan, fine grained, angular to subangular.	73.0	2724.2						
2722.2															
80			80		2 - 7 - 23										
2717.2															
85															
2712.2															
90			100		13 - 40 - 50		Poorly-Graded SAND (SP), stiff, dry, tan to yellow, fine to medium grained, angular to subangular.	87.0	2710.2						
2707.2							Silty SAND (SM), hard, moist, tan to brown, fine grained, angular to subangular, Broken pieces of consolidated clay.	90.0	2707.2		NV	NP	32		
95															
2702.2															
100			100		9 - 18 - 20			22							
2697.2															

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations	During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered	After Drilling: Not Recorded	

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 4 LOG OF BORING



Sheet 3 of 4

Boring B2021-4

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.665364
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.688388
Date Started: 12/8/21		Boring Diameter: 6 in	System: Decimal Degrees
Date Finished: 12/14/21		Datum: NAD83	Top of Boring Elevation: 2797.2 ft
Driller: Holt Services		Drilling Fluid: None	Abandonment Method: Grout
Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
105 2692.2							Sandy SILT (ML), very stiff, slightly moist, tan, low plasticity.	104.0 2693.2						
110 2687.2					6 - 12 - 20		Silty CLAY (CL-ML), hard, moist, tan to brown, medium plasticity, Broken pieces of consolidated clay.	105.0 2692.2						
115 2682.2								117.5 2679.7						
120 2677.2					31 - 70/0.4ft		Sandy SILT (ML), very stiff, slightly moist, tan, low plasticity.	120.0 2677.2						
125 2672.2							Silty SAND (SM), medium dense to very dense, slightly moist, tan to salt & pepper, fine to medium grained, subangular to angular.		NV/NP			44		Friction Angle= 29.51 degrees Cohesion= 0.588 ksf
130 2667.2					9 - 21 - 26		Poorly-Graded SAND (SP), dense to very dense, slightly moist, salt & pepper, fine to medium grained, angular to subangular.	129.0 2668.2						
135 2662.2														
140 2657.2					30 - 48 - 44				2					
145 2652.2							Sandy SILT (ML), very stiff, slightly moist, tan to brown, low plasticity.	145.0 2652.2						
150 2647.2					31 - 50/0.4ft									

WATER LOG OF	Water Level Observations	During Drilling: Not Recorded	Remarks:
	After Drilling: Not Encountered	After Drilling: Not Recorded	

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 4 LOG OF BORING



Sheet 4 of 4

Boring B2021-4

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.665364	
		Hammer: Auto	Coordinates E: -116.688388	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2797.2 ft
			Datum: NAD83	
Date Started: 12/8/21	Date Finished: 12/14/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
155								155.0	2642.2						
2642.2							Poorly-Graded SAND (SP), dense to very dense, slightly moist, salt & pepper, fine to medium grained, angular to subangular.	157.0	2640.2						
160							Sandy SILT (ML), very stiff, slightly moist, tan to brown, low plasticity.	159.0	2638.2						
2637.2			111		29 - 50/0.4ft		Poorly-Graded SAND (SP), dense to very dense, slightly moist, salt & pepper, fine to medium grained, angular to subangular.								
165															
2632.2															
170															
2627.2			88		50 - 50/0.3ft										
175															
2622.2							Silty SAND (SM), very stiff, dry, gray, fine grained, angular to subangular.	175.0	2622.2						
180							Poorly-Graded SAND (SP), dense to very dense, slightly moist, salt & pepper, fine to medium grained, angular to subangular.	177.0	2620.2						
2617.2															
185															
2612.2							Silty SAND (SM), very stiff, dry, gray to gray, fine grained, angular to subangular.	183.0	2614.2						
190															
2607.2							Poorly-Graded SAND with silt (SP-SM), medium dense to very dense, slightly moist, tan to salt & pepper, fine to medium grained, subangular to angular.	190.0	2607.2						
195															
2602.2															
200															
2597.2								200.0	2597.2						
Boring Depth: 200.0 ft, Elevation: 2597.2 ft															

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 5 LOG OF BORING



Sheet 1 of 5

Boring B2021-5

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.499133
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.713491
Date Started: 12/14/21		Boring Diameter: 6 in	System: Decimal Degrees
Date Finished: 12/19/21		Datum: NAD83	Top of Boring Elevation: 2661.6 ft
Driller: Holt Services		Drilling Fluid: None	Abandonment Method: Grout
Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
0.7							TOPSOIL, moist, brown.	0.7						
2660.9							Sandy SILT (ML), stiff, slightly moist, tan, fine grained, angular to subangular.	2660.9						
5					6 - 8 - 5				4					
2656.6			100											
10					12 - 21 - 43				10.0					
2651.6			100				Poorly-Graded SAND (SP), medium dense to very dense, moist, tan to red, fine to medium grained, angular to subangular.	2651.6						
15					5 - 7 - 16				3					
2646.6			100											
20					10 - 21 - 26									
2641.6			100											
25														
2636.6														
30					10 - 27 - 40		Silty CLAY (CL-ML), medium stiff, slightly moist, white to gray, high plasticity.	27.0						
2631.6			100				Poorly-Graded SAND (SP), medium dense to very dense, slightly moist, salt & pepper to red, fine to medium grained, angular to subangular.	29.0						
35					10 - 22 - 35			2632.6						
2626.6			100						4					
40					27 - 33 - 45/0.0ft		SILT (ML), hard, slightly moist, tan to gray, low plasticity.	37.0						
2621.6			150					2624.6						
45					23 - 39 - 42		Poorly-Graded SAND (SP), medium dense to very dense, slightly moist, salt & pepper to red, fine to medium grained, angular to subangular.	42.0						
2616.6			100					2619.6						
							SILT (ML), hard, slightly moist, tan to gray, low plasticity.	44.0						
								2617.6						
							Silty SAND (SM), medium dense to very dense, slightly moist, gray to brown, fine	45.0						
								2616.6						
50								50.0						
2611.6														

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		☐ During Drilling: Not Recorded	Remarks:
☒ After Drilling: Not Encountered		☒ After Drilling: Not Recorded	

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 5 LOG OF BORING



Sheet 2 of 5

Boring B2021-5

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.499133
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.713491
Date Started: 12/14/21		Boring Diameter: 6 in	System: Decimal Degrees
Date Finished: 12/19/21		Datum: NAD83	Top of Boring Elevation: 2661.6 ft
Driller: Holt Services		Drilling Fluid: None	Abandonment Method: Grout
Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
55			100		27 - 35 - 30		grained, angular to subangular.	2611.6							
55.0							Silty CLAY (CL-ML), hard, slightly moist, tan, high plasticity.	2610.6							
54.0							Poorly-Graded SAND (SP), medium dense to very dense, slightly moist, gray to tan, fine to medium grained, angular to subangular.	2607.6							
55.0								2606.6							
60			100		34 - 50/0.1ft		Silty SAND (SM), medium stiff, slightly moist, tan, fine grained.	2601.6		4					
60.0							Poorly-Graded SAND (SP), medium dense to very dense, slightly moist, gray to tan, fine to medium grained, angular to subangular.	2601.6							
65							Poorly-Graded SAND with silt (SP-SM), very dense, moist, gray, fine grained, Varying amounts of silt. Thin veins of silty clay.	2596.1							
65.5								2596.1							
70			100		10 - 30 - 20		SILT with sand (ML), hard, slightly moist, white to gray, non plastic, Broken pieces of consolidated clay.	2591.6		29	27	21	74	112	
70.0							Silty SAND (SM), very stiff, slightly moist, tan, fine grained.	2590.1							
71.5							CLAY with sand (CL), hard, slightly moist, white to gray, non plastic, Broken pieces of consolidated clay.	2588.1							
73.5								2588.1							
75															
75.0															
80			100		10 - 18 - 27			2581.6		21	35	21	80	104	Friction Angle= 31.18 degrees Cohesion= 0.26 ksf
80.0															
85															
85.0															
86.0															
86.0							Silty SAND (SM), very dense, slightly moist, tan to red, fine grained, angular to subangular.	2575.6							
86.0															
90			100		49 - 50/0.3ft			2571.6							
90.0															
95															
95.0															
95.0															
100			115		21 - 46 - 50/0.3ft			2561.6		11					Friction Angle= 13.53 degrees Cohesion= 0.654 ksf
100.0															

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		▽ During Drilling: Not Recorded	Remarks:
▽ After Drilling: Not Encountered	▽ After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 5 LOG OF BORING



Sheet 3 of 5

Boring B2021-5

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.499133	
		Hammer: Auto	Coordinates E: -116.713491	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2661.6 ft
			Datum: NAD83	
Date Started: 12/14/21	Date Finished: 12/19/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
105 2556.6							Silty CLAY (CL-ML), very stiff, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	102.0 2559.6							
110 2551.6			100		30 - 50/0.1ft		Silty SAND (SM), very dense, slightly moist, tan to red, fine grained, angular to subangular.	110.0 2551.6							
115 2546.6							Silty CLAY (CL-ML), very stiff, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	115.5 2546.1							
120 2541.6			100		9 - 17 - 36		Silty SAND (SM), medium dense to very dense, slightly moist, gray to brown, fine grained, angular to subangular.	116.5 2545.1							
125 2536.6							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.								
130 2531.6			107		26 - 50 - 50/0.4ft		Sandy SILT (ML), hard, slightly moist, red to brown, fine grained, low plasticity, Very fine sand. Some consolidated clay mixed.	126.0 2535.6							
135 2526.6							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	127.0 2534.6							
140 2521.6			111		42 - 50/0.4ft		Silty SAND (SM), very dense, slightly moist, tan, very fine grained, Very fine sand. Some consolidated clay mixed. Less clay with depth.	129.5 2532.1							
145 2516.6							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	131.5 2530.1							
150 2511.6			107		8 - 17 - 50/0.4ft		Sandy SILT (ML), hard, slightly moist, tan, low plasticity, Some consolidated silt. Seams of varying clay content.	134.5 2527.1							
							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	140.0 2521.6							
							Sandy SILT (ML), hard, slightly moist, tan, low plasticity, Some consolidated silt. Seams of varying clay content.	141.0 2520.6							
							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	143.0 2518.6							
							Sandy SILT (ML), hard, slightly moist, tan, low plasticity, Some consolidated silt. Seams of varying clay content.	145.0 2516.6							
							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	147.0 2514.6							

Water Level Observations		During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered		After Drilling: Not Recorded	

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Boring B2021-5

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.499133
		Hammer: Auto	Coordinates E: -116.713491
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees Datum: NAD83 Top of Boring Elevation: 2661.6 ft
Date Started: 12/14/21	Date Finished: 12/19/21	Drilling Fluid: None	Abandonment Method: Grout
Driller: Holt Services Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
155 2506.6							pieces of consolidated clay.							
							Sandy SILT (ML), hard, slightly moist, tan, low plasticity, Some consolidated silt. Seams of varying clay content.	156.0 2505.6						
							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	157.0 2504.6						
160 2501.6			83		46 - 50/0.1ft		Sandy SILT (ML), hard, slightly moist, tan, low plasticity, Some consolidated silt. Seams of varying clay content.	160.0 2501.6						
							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay. Higher silt content than previous.	163.5 2498.1						
165 2496.6							CLAY (CL), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	164.5 2497.1						
							Sandy SILT (ML), hard, slightly moist, tan, low plasticity, Some consolidated silt..	167.0 2494.6						
170 2491.6			100		9 - 17 - 50		CLAY (CL), hard, slightly moist, gray to blue, high plasticity, Broken pieces of consolidated clay.	170.0 2491.6						
							Silty SAND (SM), slightly moist, tan, fine grained, angular to subangular.							
175 2486.6							Silty CLAY (CL-ML), hard, slightly moist, gray to blue, high plasticity, Varying levels of silt content.							
							Silty SAND (SM), slightly moist, tan, fine grained, angular to subangular.	180.0 2481.6						
180 2481.6														
185 2476.6														
190 2471.6														
195 2466.6														
200 2461.6							CLAY (CL), hard, slightly moist to moist, gray to blue, high plasticity, consolidated clay.	200.0 2461.6						

<i>Water Level Observations</i>	 During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered	 After Drilling: Not Recorded	

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 5
LOG OF BORING



Sheet 5 of 5

Boring B2021-5

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.499133	
		Hammer: Auto	Coordinates E: -116.713491	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2661.6 ft
Date Started: 12/14/21	Date Finished: 12/19/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

CKLES BUTTE LANDFILL LAB LOGS BORING LOGS.GPJ														
Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
205														
2456.6														
210														
2451.6														
215														
2446.6														
220														
2441.6														
225														
2436.6								225.0						
Boring Depth: 225.0 ft, Elevation: 2436.6 ft								2436.6						

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered		After Drilling: Not Recorded	

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 6 LOG OF BORING



Sheet 1 of 4

Boring B2021-6

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.495196	
		Hammer: Auto	Coordinates E: -116.715718	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2636.7 ft
			Datum: NAD83	
Date Started: 11/22/21	Date Finished: 12/2/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
0.6							TOPSOIL, very moist, brown.	0.6	2636.1						
5					4 - 5 - 5		Silty SAND (SM), loose to medium dense, slightly moist, tan to red, fine grained, subangular.								
10					7 - 7 - 7					6					
15							Poorly-Graded SAND (SP), very dense, slightly moist, gray, fine to medium grained, subangular.	15.0	2621.7						
20					11 - 31 - 42										
25					12 - 22 - 42		Silty SAND (SM), loose to medium dense, slightly moist, gray, fine grained, subangular.	21.0	2615.7						
30							Poorly-Graded SAND (SP), very dense, slightly moist, gray, fine to medium grained, subangular.	27.0	2609.7						
35							Silty SAND (SM), loose to medium dense, slightly moist to moist, gray, fine grained, Pieces of siltstone increasing with depth.	33.0	2603.7						
40					8 - 18 - 37					22					
45					39 - 42 - 50										
50							Sandy SILT (ML), hard, slightly moist, gray, fine grained.	48.0	2588.7						

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 6 LOG OF BORING



Sheet 2 of 4

Boring B2021-6

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.495196	
		Hammer: Auto	Coordinates E: -116.715718	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2636.7 ft
			Datum: NAD83	
Date Started: 11/22/21	Date Finished: 12/2/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
55			100		14 - 28 - 43									
2581.7														
60			100		6 - 13 - 27			25						
2576.7														
65														
2571.7														
70			100		7 - 20 - 27									
2566.7														
75														
2561.7								76.0						
80			91		8 - 18 - 50/0.1ft		CLAY (CH), hard, slightly moist, very dark gray, high plasticity, Almost claystone very consolidated.	2560.7	67	19	83			
2556.7														
85														
2551.7														
90			100		9 - 14 - 40									
2546.7														
95														
2541.7														
100			100		11 - 23 - 26		Sandy SILT (ML), hard, slightly moist, gray, medium plasticity.	100.0	56	22	83			
2536.7								2536.7						

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 6 LOG OF BORING



Sheet 3 of 4

Boring B2021-6

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.495196
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.715718
Date Started: 11/22/21		Boring Diameter: 6 in	System: Decimal Degrees Datum: NAD83
Date Finished: 12/2/21		Drilling Fluid: None	Abandonment Method: Grout
Driller: Holt Services		Location: Refer to site map.	
Logger: Matt Adams		Top of Boring Elevation: 2636.7 ft	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
105 2531.7							Silty CLAY (CL-ML), hard, slightly moist, very dark gray, high plasticity, Almost claystone very consolidated.	102.8 2533.9						
							CLAY with sand (CL), hard, slightly moist, gray, medium plasticity.	106.0 2530.7	47	22	78	100		
110 2526.7			100		9 - 19 - 28		Silty CLAY (CL-ML), hard, slightly moist, very dark gray, high plasticity, Almost claystone very consolidated.	106.9 2529.8						
							Sandy SILT (ML), hard, slightly moist, gray, medium plasticity.	110.8 2525.9	21					
115 2521.7							Silty CLAY (CL-ML), hard, slightly moist, very dark gray to blue, high plasticity, Almost claystone very consolidated.	112.0 2524.7						
120 2516.7			100		10 - 18 - 33				22					
125 2511.7														
130 2506.7			115		28 - 47 - 50/0.3ft									
135 2501.7														
140 2496.7			100		6 - 16 - 31									
145 2491.7														
150 2486.7			107		11 - 19 - 50/0.4ft									

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Recorded	Remarks:
After Drilling: Not Encountered	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 6 LOG OF BORING



Sheet 4 of 4

Boring B2021-6

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.495196
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.715718
Date Started: 11/22/21		Boring Diameter: 6 in	System: Decimal Degrees Datum: NAD83
Date Finished: 12/2/21		Drilling Fluid: None	Abandonment Method: Grout
Driller: Holt Services Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
155														
2481.7														
160														
2476.7			115		29 - 50 - 50/0.3ft									
165														
2471.7														

Boring Depth: 165.0 ft, Elevation: 2471.7 ft

165.0
2471.7

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

<i>Water Level Observations</i>	 During Drilling: Not Recorded	Remarks:
 After Drilling: Not Encountered	 After Drilling: Not Recorded	

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.49528
		Hammer: Auto	Coordinates E: -116.712592
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees Datum: NAD83 Top of Boring Elevation: 2659.5 ft
Date Started: 12/2/21	Date Finished: 12/7/21	Drilling Fluid: None	Abandonment Method: Grout
Driller: Holt Services Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
5							Slightly moist, dark brown.	0.6						
2654.5		⊗	60		2 - 2 - 3		Silty SAND (SM), loose to dense, very moist, tan, fine grained, angular to subangular.	2658.9						
10		⊗	67		10 - 8 - 5				4					
2649.5														
15		⊗	80		8 - 18 - 18			16.4						
2644.5							Poorly-Graded SAND (SP), dense, moist, tan, fine to medium grained, angular to subangular.	2643.1						
20		⊗												
2639.5														
25		⊗	100		13 - 40 - 50		Silty SAND (SM), loose to dense, very moist, tan, fine grained, angular to subangular.	25.0						
2634.5								2634.5						
30		⊗	0		26 - 50/0.1ft		Poorly-Graded SAND (SP), dense, moist, gray, fine to medium grained, angular to subangular.	30.3						
2629.5								2629.2						
35		⊗	0		35 - 50/0.3ft		Silty SAND (SM), loose to dense, very moist, tan, fine grained, angular to subangular.	31.3						
2624.5								2628.2						
40		⊗	107		16 - 28 - 50/0.4ft		Poorly-Graded SAND (SP), dense, moist, gray, fine to medium grained, angular to subangular.	32.3						
2619.5								2627.2						
45		⊗	100		19 - 37 - 48		Poorly-Graded SAND (SP), dense, moist, gray, fine to medium grained, angular to subangular.	33.8						
2614.5								2625.7						
50		⊗					Silty SAND (SM), loose to dense, very moist, tan, fine grained, angular to subangular.	39.6						
2609.5								2619.9	23	NV	NP	21	112	
							Poorly-Graded SAND (SP), dense, moist, gray, fine to medium grained, angular to subangular.	41.4						
							Silty CLAY (CL-ML), very stiff, moist, tan, high plasticity, Broken pieces of consolidated clay.	43.6						
								2618.1						
								46.1						
							Silty SAND (SM), very dense, slightly	2613.4						
								50.0						

TTT LOG OF BORING - MDT REVISED 2009+.GDT - 6/20/22 17:01 - N:\GEOTECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

<i>Water Level Observations</i>	During Drilling: Not Encountered	Remarks:
 After Drilling: Not Recorded	 After Drilling: Not Recorded	

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 7 LOG OF BORING



Sheet 2 of 4

Boring B2021-7

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.49528
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.712592
Date Started: 12/2/21		Boring Diameter: 6 in	System: Decimal Degrees
Date Finished: 12/7/21		Datum: NAD83	Top of Boring Elevation: 2659.5 ft
Driller: Holt Services		Drilling Fluid: None	Abandonment Method: Grout
Logger: Matt Adams		Location: Refer to site map.	

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
55			100		29 - 49 - 37		moist, tan, fine grained, angular to subangular, Broken pieces of siltstone and sandstone.	2609.5							
55.6							Silty CLAY (CL-ML), hard, moist, tan, high plasticity, Broken pieces of consolidated clay.	2605.5							
58.5							Silty SAND (SM), very dense, slightly moist, tan, fine grained, angular to subangular, Broken pieces of siltstone and sandstone.	2603.9							
60			107		21 - 41 - 50/0.4ft		Silty CLAY (CL-ML), hard, moist, tan, high plasticity, Broken pieces of consolidated clay..	2601.0		12	NV	NP	82	104	
65							Silty SAND (SM), very dense, slightly moist, tan, fine grained, angular to subangular, Broken pieces of siltstone and sandstone.	2599.5							
70			100		9 - 23 - 35		SAND with sand (ML), hard, moist, tan, high plasticity, Broken pieces of consolidated clay..	2594.5							
75							CLAY (CL), hard, moist, tan, high plasticity.	2589.5							
80			0		78 - 70/0.2ft		Silty SAND (SM), very dense, slightly moist, tan, fine grained, angular to subangular, Broken pieces of siltstone and sandstone.	2584.5							
85							Silty CLAY (CL-ML), hard, moist, tan, high plasticity, Broken pieces of consolidated clay..	2579.5							
90			0		70/0.3ft			2574.5							
95								2569.5							
100			100		28 - 28 - 28		CLAY (CL-ML), hard, moist, tan, high plasticity.	2564.5							
								2559.5		20					

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Encountered	Remarks:
After Drilling: Not Recorded	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 7 LOG OF BORING



Sheet 3 of 4

Boring B2021-7

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.49528	
		Hammer: Auto	Coordinates E: -116.712592	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2659.5 ft
			Datum: NAD83	
Date Started: 12/2/21	Date Finished: 12/7/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
105 2554.5														
110 2549.5					6 - 12 - 22									
115 2544.5														
120 2539.5					22 - 41 - 50/0.3ft									
125 2534.5							SILT (ML), hard, dry, tan, low plasticity, Broken pieces.	121.5 2538.0						
							Silty CLAY (CL-ML), hard, moist, gray, high plasticity, Broken pieces of consolidated clay..	122.2 2537.3						
130 2529.5					12 - 33 - 48									
135 2524.5							Sandy SILT (ML), hard, dry, tan, low plasticity, Broken pieces.	128.5 2531.0						
							Silty CLAY (CL-ML), hard, moist, gray, high plasticity, Broken pieces of consolidated clay..	129.1 2530.4	19					
140 2519.5					9 - 18 - 50									
145 2514.5									24					
150 2509.5					9 - 18 - 31									
							CLAY (CL), hard, moist, gray to blue, high plasticity.	145.0 2514.5						

WATER LOG OF	Water Level Observations	During Drilling: Not Encountered	Remarks:
	After Drilling: Not Recorded	After Drilling: Not Recorded	

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 7 LOG OF BORING



Sheet 4 of 4

Boring B2021-7

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.49528
Project Number: 114-571040-2022		Hammer: Auto	Coordinates E: -116.712592
Date Started: 12/2/21		Boring Diameter: 6 in	System: Decimal Degrees Datum: NAD83
Date Finished: 12/7/21		Drilling Fluid: None	Abandonment Method: Grout
Driller: Holt Services		Location: Refer to site map.	
Logger: Matt Adams			

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
Elev. (ft)								Elev. (ft)						
155 2504.5														
160 2499.5					21 - 48 - 50/0.4ft									
165 2494.5														
170 2489.5					14 - 18 - 28									
175 2484.5														
180 2479.5														
185 2474.5														
190 2469.5														
195 2464.5														
200 2459.5														

Boring Depth: 200.0 ft, Elevation: 2459.5 ft

200.0
2459.5

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TECH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		During Drilling: Not Encountered	Remarks:
After Drilling: Not Recorded	After Drilling: Not Recorded		

2525 Palmer St
59808
Phone: 406-543-3045
Fax:

Figure No. 8 LOG OF BORING



Sheet 1 of 1

Boring B2021-8

Project: Pickles Butte Sanitary Landfill - Canyon County, ID		Rig: TS150 Crawler	Boring Location N: 43.48988	
		Hammer: Auto	Coordinates E: -116.703147	
Project Number: 114-571040-2022		Boring Diameter: 6 in	System: Decimal Degrees	Top of Boring Elevation: 2956.6 ft
			Datum: NAD83	
Date Started: 11/15/21	Date Finished: 11/15/21	Drilling Fluid: None	Abandonment Method: Grout	
Driller: Holt Services		Location: Refer to site map.		
Logger: Matt Adams				

Depth (ft)	Operation	Sample Type	Recovery (%)	RQD (%)	Blow Count	Lithology	Material Description	Depth (ft)	Elev. (ft)	MC (%)	LL	PL	-200 (%)	DD (pcf)	Remarks and Other Tests
5			100		5 - 5 - 12		TOPSOIL, moist, brown.	0.6	2956.0	11					
			100		10 - 16 - 13		SILT with sand (ML), very stiff, slightly moist to moist, tan.								
10			100		8 - 8 - 10			11							
15			100					12							
20			100		7 - 9 - 11		Silty SAND (SM), medium dense, slightly moist, tan to gray, fine grained, subangular, scattered gravel.	10.1	2946.5	6					
			87		6 - 7 - 9			5							
			87		9 - 13 - 15		Poorly-Graded SAND (SP), medium dense, slightly moist, tan to yellow, fine to medium grained, subangular to angular.	20.0	2936.6	5					
								21.5	2935.1						
Boring Depth: 21.5 ft, Elevation: 2935.1 ft															

TT LOG OF BORING - MDT REVISED 2009+ GDT - 6/20/22 17:01 - N:\GEO\TCH\REPORTS\REPORT 2022\PICKLES BUTTE LANDFILL\LAB LOGS\BORING LOGS.GPJ

Water Level Observations		▽ During Drilling: Not Encountered	Remarks:
▽ After Drilling: Not Recorded	▽ After Drilling: Not Recorded		

Where $\theta = .05 \text{ T/ft}^2$ per ft depth

HOLLADAY ENGINEERING COMPANY

(ϕ & stiffness based on τ_{airc} PAGE 1 OF 4)

PROJECT Dicklas Butte Ventech OWNER Prunus County LOCATION: CO. Orinda SEC. 1/4 OF 1/4 T. N R. W @ Sc 13.2 13.8
LOGGED BY SMRD DATE START 11/4/12 DATE FINISHED 11/6/12 HOLE DEPTH 90' ANGLE 90 DRILL METHOD Hydro Split Luger DIAMETER 3 1/2" DRILL MODEL DK 91

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL. PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
			ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.			
																		BLOW COUNTS
4-5 1/2	DRILL NOTES																	
		11:50	tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
10-11 1/2	DRILL NOTES																	
			tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
15-16 1/2	DRILL NOTES																	
			tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
20-21 1/2	DRILL NOTES																	
		12:10	tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
25-26 1/2	DRILL NOTES																	
		12:20	tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
30-31 1/2	DRILL NOTES																	
		12:30	tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
35-36 1/2	DRILL NOTES																	
		12:35	tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
40-42	DRILL NOTES																	
			tan															
			tan															
	SAMPLE			fine sand														
				fine sand														
45-46 1/2	DRILL NOTES																	
			tan															
			tan															
	SAMPLE			fine sand														
				fine sand														

(40°)

HOLE NUMBER GT-1 JOB NUMBER 030496

HOLLADAY ENGINEERING COMPANY

PAGE 2 OF 4PROJECT Dirkless F. Ho Gerdach OWNER _____

LOCATION: CO. _____

SEC. _____

1/4 _____

OF 1/4 _____

T _____

N _____

R _____

W _____

LOGGED BY SMOUD DATE START 11/4/96 DATE FINISHED 11/6/96 HOLE DEPTH 201 1/2 ANGLE -7° DRILL METHOD DOWN STEAM AUGER DIAMETER 5" AUGER DRILL MODEL BK-81

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
	DRILL NOTES		ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.		GRAPHIC	BLOW COUNTS N
50-51 1/2	11/4 1:20	gray	tan fine sand													med loose	dry, mostly moist	18, 32, 41 N = 46 (42°)
55-56 1/2	1:40		gray-tan fine to medium sand															13, 25, 36 N = 36 minor clay (40°)
60-61 1/2	1:55	tan-gray	fine to medium sand													med loose	dry	18 30 37 N = 37 (40°)
65-66 1/2	2:20	tan/gray	fine sand orange FeOx													mod loose	dry	25 42 41 N = 46 (42°)
70-71 1/2	2:40	tan/gray	fine sand orange FeOx													mod loose breaks on exposure	minor moisture	25 40 44 N = 45 (42°)
75-76 1/2	2:55	tan	fine sand													mod. loose	slightly moist	25 37 41 N = 40 (42°)
80-81 1/2	3:05	tan	fine sand very fine sand with silt/mud													ditto	ditto	26 36 50 N = 43 (42°)
85-86 1/2	3:20	tan	fine sand silt - silt bottom clayey silt													mod. loose	ditto	25 47 47 N = 42 (42°)
90-91 1/2	3:35	tan	fine silt sand													mod. loose	slightly moist	13 40 50 N = 42 (42°)
95-96 1/2	11:00	11:15	silt to clay silt @ 96'														very sticky moist	19 28 47 N = 34 (hard)

HOLE NUMBER GT-1 JOB NUMBER 030496

HOLLADAY ENGINEERING COMPANY

PAGE 3 OF 4PROJECT Dickens Butte Geotech OWNER Canyon

LOCATION: CO _____ SEC _____ 1/4 _____ OF 1/4 _____ T _____ N _____ R _____ W

LOGGED BY STROWD DATE START 11-4-96 DATE FINISHED _____ HOLE DEPTH _____ ANGLE 00° DRILL METHOD Hollow Stem / 50T DIAMETER 8" Auger DRILL MODEL BK-31

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
	DRILL NOTES		ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.		GRAPHIC	
100-101 1/2	11-5 * BRASS RINGS 1 1/4" ID SPT	11:40	late tan clay green		2 Braces No Full													slightly damp N=11 18 27 N=20 perhaps finer clay 2 brass ring samples
105-106 1/2	NO RINGS 106 1/2	12:00	late tan 1 1/2" clay 1/2" fine sand 3" clay															12 32 34 N=29 penetration for micropile 3.0 T/ft. enclosed in brass ring d. 1.0 T/ft.
110-111 1/2	* BRASS RINGS	12:25	tan clay 8" fine sandy silt 10"		1 Brace No Full													weakly moist 13 32 50 @ 6" N=35 #1 brass ring sample clay penetration 1.5 for fine sand (T/ft.) brass ring 4.0 T/ft. for clayey silt
115-116 1/2	NO BRASS RINGS	12:45	light green interbedded very fine silty sand & silt clay (basal 1/2") sandy silt															very moist 11 41 50 N=38 (40) moist 10 1/2" ring penetrometer in (coldest dry) clay > 4.5 tons/ft.
120-121 1/2	NO RINGS	1:10	tan silty clay															weakly moist 12 30 48 2-4 tons @ 2" N=32 Very stiff
125-126 1/2	first H ₂ O added NO RINGS	2:50	clay contact very fine silty sand to 126															add water add five gallons water very 20 42 50 @ 5" slightly moist low N=37 hard
130-131 1/2	* RINGS	2:25	clay clayey silt very fine sand silty clay		2 Braces 2 - 1/2" long 2 - 1/2" dia											Moderate Consol.		slightly to moderately damp 30 19 32 50 @ 5" #4 brass rings N=32 Very stiff
135-136 1/2	NO RINGS	3:00	grayish green clay w/ fines silt													Wk - mod Consol.		add water add five gallons water 11 21 37 N=22 penetration 1.75-2.75 Very stiff
140-141 1/2	* RINGS	3:45	greenish gray clay & silt clay interbed		2 Braces 2 - 1/2" long 2 - 1/2" dia											Moderate Consol.		add water 19 27 38 N=25 #4 rings (test both) moderately moist (38%) clay & silty clay Very stiff
145-146 1/2	NO RINGS END	4:30 5:00	gray-green 1/2" clay lower 1/2" silty clay													Wk - mod		moderate to moist 23 23 28 N=19 Very stiff

2 feet
@ 33°

HOLE NUMBER GT-1 JOB NUMBER 030496 HOLLADAY ENGINEERING COMPANY
PROJECT Pickles Butte Geotech OWNER Cherokee County LOCATION: CO. Lawson SEC. 1/4 OF 1/4 T. N R. W
LOGGED BY STROUD DATE START 11-4-91 DATE FINISHED 11-6-91 HOLE DEPTH 201 1/2 ANGLE -90 DRILL METHOD 4" Hollow Stem Auger DIAMETER 5/8" DRILL MODEL BK-71

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY	GEOPHYSICS LOG	GRAIN SIZE REL PERCENT	GRAIN ROUNDING	HYDRAULIC PROPERTIES	INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
	DRILL NOTES		ROCK TYPE GRAPHIC		CLY SLT SAND GRAV	ANG WK MOD WELL	EST. MEAS.	GRAPHIC		
150-151 1/2	START # RINGS	9:15 9:45	grn-gry clay w/ interbed silt/clay sand	1. 10' zone No Full				WK MOD CONSOL CLY WK CONSOL Gr silt/sand		Clay mod damp SILT ~ 1.5 T/ft in ring silt almost dry CLAY ~ 4-4.5 T/ft in ring * ONE BRASS RING CLY SILET
155-156 1/2	NO RINGS	10:30	grn-gry clay d. 1/2					WK CONSOL PLASTIC		ADD ~ 7 gal H.D. water PUGH 5 ft PUGH 2 ft MOD. DAMP GOOD SOIL SAMPLE N' = 17 stiff
160-161 1/2	RINGS	11:00	grn-gry pure clay	3 Brass 1 almost 2 no Full				WK CONSOL PLASTIC		ADD 5 gal MOD DAMP ~ 38-42% N' = 16 stiff
165-166 1/2	NO RINGS	11:45	grn-gry pure clay w/ 3" bl. silt fine sand					MOD-MOD ST CONSOL (EXCEPT SAND)		ADD 5 gal MOD DAMP ~ 40% N' = 33 Very stiff
170-171 1/2	NO RINGS	12:30	grn-gry pure clay w/ 1" silt bed					MOD CONSOL		~ 40% N' = 22 Very stiff
175-176 1/2	NO RINGS	1:45	grn-gry clayey silt					WK CONSOL		25% moist N' = 31 2 T/ft - Doughy N' = 18 stiff
180-181 1/2	BRASS RINGS	2:25	grn-gry SILTY CLAY	2 Brass No Full				WK-MOD MOD CL		~ 35% MOD CLAY 1.5-2.0 T/ft N' = 19 stiff
185-186 1/2	NO RINGS	3:05	grn-gry SILTY CLAY					WK MOD CONSOL 2		~ 35% AND FINE SANDS N' = 23 Very stiff
190-191 1/2	RINGS	3:40	grn-gry SILTY CLAY	1 Brass No Full				WK-MOD		~ 35-38% N' = 22 3/4 3.0 T/ft w/ 1/8" line in hand auger - w/ 1/8" line N' = 19 stiff
195-196 1/2		4:20	clayey silt					W/S		~ 30-35% N' = 14 2.5 T/ft N' = 13 stiff
200-201 1/2	ABANDON HOLE RENTALITE CHIPS TO TOP	5:00	silt clay							12 17 20 1/4 5 1/8 N' = 12 stiff

PAGE 1 OF 1

- DRILL MODEL 3K-81

HOLE NUMBER GT-3 JOB NUMBER 030496

HOLLADAY ENGINEERING COMPANY

437 67

PAGE 1 OF 2PROJECT Pickles Butte Geotech OWNER Canyon County LOCATION: CO. Canyon SEC. 1/4 OF 1/4 T. N R. WLOGGED BY STREAND DATE START 11/8/76 DATE FINISHED 11/8/76 HOLE DEPTH 101' 1/2 ANGLE -90 DRILL METHOD SPT/AUGER DIAMETER 2 1/2" DRILL MODEL BK-81

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	GRAPHIC	WATER	COMMENTS
			ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.				
	DRILL NOTES																		
	11-8-96	8:30																	
5-6 1/2	NO RINGS	8:40	tan	silty very fine sand												loose		slightly damp	2 3 2
10-12 = 2 HELIX TUBE		8:50	tan	fine sand												med loose		dry	200 lbs lost 6"
15-16 1/2	NO RINGS	9:00	tan	fine sand												loose		medium damp	5 12 19 minor silt
20-21 1/2	BRASS RINGS	9:10	light brown	fine sand	3 BRASS NO-FULL											med loose		DAMP	13 21 23
25-26 1/2	NO RINGS	9:20	light brown	fine-med sand												loose		VERY DAMP	13 19 29
30-31 1/2	BRASS RINGS	9:30	light brown	fine-med sand	3 BRASS NO-FULL											med loose		VERY DAMP	14 21 33 #3 rings
35-36 1/2	NO RINGS	10:00	light grey-brown	fine to med. sand												loose med. damp		almost saturated	23 37 39
40-41 1/2	BRASS RINGS	10:10	light grey-brown	fine sand some med. + orange iron ore cemented	3 BRASS NO-FULL											med loose to med. damp		very damp	16 25 37
45-46 1/2	NO RINGS	10:20	light grey-brown	fine sand minor to med. silt												med loose		very damp	22 30 35

HOLE NUMBER GT-3 JOB NUMBER 130476

HOLLADAY ENGINEERING COMPANY

PAGE 2 OF 2PROJECT PB Geotech OWNER Panama Co.LOCATION: CO Campan SEC 1/4 OF 1/4 T N R WLOGGED BY STRAW DATE START 11/6/96 DATE FINISHED 11/8/96 HOLE DEPTH 101' 1/2 ANGLE - 3 DRILL METHOD 4 1/2" (low) 3 1/2" (high) Auger DIAMETER 8" / 2" DRILL MODEL PK-81

INTERVAL (FT)	DATE	TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
	DRILL NOTES			ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.		GRAPHIC	
50-51 1/2	11-8-96 # RINGS	10:25	gray tan	very fine silty sand		3-CLASS 1- Full 2- NO Full											Wk-MOD CONSOL	moderately damp	18 31 37 #3 BASS
55-56 1/2	NO RINGS	10:40	gray-tan	very fine silty sand													Wk-MOD CONSOL	mod-stiff damp	16 29 40
60-61 1/2	RINGS	10:50	gray-tan	very fine sand/borderline silty		3-CLASS NO Full											Wk-MOD CONSOL	mod damp	20 35 44
65-66 1/2	NO RINGS	11:00	gray-tan	top 8" silty fine sand bottom gray 10" clay													SAND Wk MOD-STIFF CONSOL	MOD SAND	110 29 54
70-71 1/2	RINGS	11:15	gray	top 2" clay tan gray bottom 10" fine sand		2-CLASS NO Full											MOD CLY MOD SAND	Wk-MOD CONSOL	18 29 37 2 RINGS - 2" OF SAND
75-76 1/2	NO RINGS	11:30	gray-tan	very fine silty clay (silty clay)													Wk-MOD CONSOL	Wk DAMP	14 21 27 "regret into" "regret" "regret"
80-81 1/2	RINGS	11:45	gray-tan	interbedded sand-silt-silty clay		3-CLASS NO Full											MOD-STIFF	slightly damp	15 44 50 @ 5" 2 RING clay/silt/sand
85-86 1/2	NO RINGS	12:00	gray-tan	very fine silty sand													MOD-STIFF	slightly damp	21 48 50 interbedded sand-silt-silty clay Wt 50 28 22
90-91 1/2	RINGS	12:45	gray-tan	very fine silty sand		3-CLASS NO Full											MOD-STIFF	slightly damp	16 20 50
95-96 1/2	NO RINGS	1:00	gray-tan	10" silty clay to silty clay													MOD-STIFF	slightly damp	22 36 40
100-101 1/2	RINGS	1:20	gray-tan	very fine silty sand		3-CLASS NO Full											MOD-STIFF	very slightly damp	14 32 50 2" OF MOLE

(21)

PAGE 1 OF 2

ENGINEERING COMPANY PAGE 1
 LOCATION: CO. 1 SEC. 1 1/4 OF 1/4 T. 1 N. R. 1 W.
begin motorcycle parking lot

LOGGED BY Stewart DATE START 11-11-96 DATE FINISHED 11-11-96 HOLE DEPTH 101' ANGLE -90 DRILL METHOD Hand Drill DIAMETER 2 1/2" DRILL MODEL Bk-81

INTERVAL (FT)		DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.		WATER	COMMENTS
	DRILL NOTES			ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.		GRAPHIC		
		11-11-96																		
5-6 1/2	Rings	10:00	tan	fine to med sand in minor clay silt													very loose but not water bearing	medium damp	2 1 1 2 rings	
10-11 1/2	NO RINGS	10:07	tan	clayey silt with minor very fine sand													loose	medium damp	3 2 1	
15-16 1/2	Shallow tube	10:15	?	??																
20-21 1/2	NO RINGS	10:23	tan	clayey fine sand													loose	medium damp	5 6 8 driven at first rings but loose as could tell apart - hard when pressed	
25-26 1/2	NO RINGS	10:30	tan	silty fine sand													very loose	medium damp	6 12 32	
30-31 1/2	RINGS	10:40	gray-tan	silty clay accretion													very loose	medium damp	15 29 37 2 rings	
35-36 1/2	NO RINGS	10:50	gray-tan	fine sand													loose - med	medium damp	12 21 32	
40-40.75	Shallow tube	11:05	gray-tan	fine sand															medium to 8" sample but med minor silty clay	
45-46 1/2		11:15	gray-tan	interbedded fine sand & silt													loose - med	medium damp	sample - 4 - 6" 21.6 20 27 32	

15-17

10

HOLE NUMBER ST-4 JOB NUMBER D300496

HOLLADAY ENGINEERING COMPANY

PAGE 2 OF 2PROJECT Dicks & Bullock OWNER Barry CenterLOCATION: CO. 2 SEC. 1/4 OF 1/4 T. N R. WLOGGED BY STAN M.D. DATE START 11/10/96 DATE FINISHED 11/10/96 HOLE DEPTH 101 1/2 ANGLE - 90 DRILL METHOD Hydraulic down the hole DIAMETER 3 1/2" DRILL MODEL DK-31

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL. PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
	DRILL NOTES		ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.		GRAPHIC	
50-51 1/2	BRASS RINGS	4-11-96 11:25		fill in 1" clay interbeds	2 - BRASS Almost											MOD-STR		11g-30 50 11g-30 50
55-56 1/2	NO RINGS	11:40	dry-bm sands	fine sand silt - 4" silt clay 10" clay thin												MOD-STR		11g-30 50
60-61 1/2	RINGS	11:55	dry-bm interbeds	fine sand silt - 4" silt clay 10" clay thin	2 - BRASS No Full											MOD-STR		11g-30 50 2 RINGS
65-66 1/2	NO RINGS	12:10	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin												MOD-STR		11g-30 50
70-71 1/2	RINGS	12:25	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin	2 - BRASS No Full											MOD-STR		11g-30 50
75-76 1/2	NO RINGS	12:40	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin												MOD-STR		11g-30 50
80-81 1/2	NO RINGS	1:10	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin												MOD-STR		11g-30 50
85-86 1/2	NO RINGS	1:30	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin												MOD-STR		11g-30 50
90-91 1/2	BRASS RINGS	1:45	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin	2 - BRASS Almost											MOD-STR		11g-30 50
95-96 1/2	NO RINGS	2:10	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin												MOD-STR		11g-30 50
100-101 1/2	RINGS	2:30	dry-bm fine sand silt	fine sand silt - 4" silt clay 10" clay thin	3 - BRASS											MOD-STR		11g-30 50

HOLE NUMBER GT-5 JOB NUMBER 030496

HOLLADAY ENGINEERING COMPANY

PAGE 1 OF 2PROJECT Pinkies Butte GeotechnicalLOCATION: CO. Campan SEC. 1/4 OF 1/4 T. N R. WLOGGED BY STREIB DATE START 11/12/96 DATE FINISHED 11/14/96 HOLE DEPTH 101 1/2 ANGLE -90 DRILL METHOD Follow Stem Auger DIAMETER 2 1/2" DRILL MODEL RL-21

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
			ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.			
0-1 1/2	11/12/96 10:05		COVER & TRASH															ALIST SHELLEY TUBE THRU INTER. TO COVER PLAYSILT & TRASH. 1 1/2' LT @ 500 LBS. washed end of tube
5-6 1/2	NO RINGS 10:15		COVER & TRASH															ALIST 15 5 4. MOST OF SAMPLE NOT RECORDED (SHELL BLACK)
10-11 1/2	NO RINGS 10:30		TRASH															ALIST 27 10 8. PROBABLY 1/3-1/4' SAND.
15-16 1/2	NO RINGS 10:40		TRASH															ALIST 70 @ 4 inches. wood, plastic, paper
20-21 1/2	NO RINGS 10:55		TRASH															ALIST 12 9 19. GROUND RECOVERY ~ 20". (WATER GINGER (RED))
25-26 1/2	NO RINGS 11:10		TRASH															50 @ 4 1/2". SHUT DOWN WAITING ON DELIVERY OF PRESS RINGS
30-31 1/2	BRASS RINGS 11:25		TRASH															16 7 12. KID. RINGS. 2 brass rings
35-36 1/2	BRASS RINGS AND SAMPLE 11:35		TRASH															10 MORE BLIND. 3' MIN. BY HAND
40-41	BRASS RING 2:50		TRASH															1 large brass ring
45	BRASS RING 3:15		TRASH															~ 8" sample
50	BRASS RING 4:05		TRASH															2 3/4" sample. 1/2" in. dia.

PAGE 2 OF 2

SEC 1/4 OF 1/4 T N R W

LOGGED BY Shawn DATE START 11/25/96 DATE FINISHED 11/25/96 HOLE DEPTH 1014 ANGLE -90 DRILL METHOD Hydro Cham DIAMETER 8 1/2" DRILL MODEL BK-21

INTERVAL (FT)	DATE TIME	COLOR	LITHOLOGY		GEOPHYSICS LOG	GRAIN SIZE REL PERCENT				GRAIN ROUNDING				HYDRAULIC PROPERTIES		INDURATION & STRUCTURE FXS, VOIDS, ETC.	WATER	COMMENTS
			ROCK TYPE	GRAPHIC		CLY	SLT	SAND	GRAV	ANG	WK	MOD	WELL	EST.	MEAS.			
	DRILL NOTES																	
55 56 58	11-13-96																	
	Train	4:30		Jung Gb	258													collected 5A on bag
	Explosive		56'	In record														
60	Kang + grab	7:55 EOS	Jung Gb	SAND (Med)														1 mile + 3" in long sand package 6 top
		11-12-96																
65 →	grab =	9:30	gray	sand (Med)														Early dump
65-65.5	2 1/2"																	1100 lbs sand bags 6"
65.5-67	split from also																	11 19 36 SPT
70-71 1/2	SPT	10:20	tan-gray	Silty fine sand														mod moist 13 34 42
75-76 1/2	SPT	10:40	tan-gray	sandy silty clay														moderate moist 13 30 41 sand - clay interbedded
80-81 1/2	SPT	11:00	tan-gray	Silty fine sand														moist 20 35 46
85-86 1/2	SPT	11:15	tan-gray	Silty med sand														moist 20 37 50
90-91 1/2	SPT	11:25	tan-gray	med sand														moist 16 12 22 moderate moist (not interpreted as wet)
95-96 1/2	SPT	11:50	tan-gray	med sand														moderate moist 18 32 32 dryer + clastic
100-101 1/2	SPT		tan-gray	fine sand														moderate moist 15 31 45